



City of Detroit

Inspector's Daily Report

9/9/2020 1:43 PM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 8/19/2020	Day of Week Wednesday	Seq. No. 1	Import Date 8/26/2020	Project Engineer Jim Petronski / Ian Duncan - WSP	Construction Engineer Steve Bannasch - City of Detroit
Inspector's Initials-Name DW Damian Welborne				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By DW, Damian Welborne		Revised By CAT, Carly A Taylor		Revision Date 9/9/2020 1:42 PM	Revision No. 1
Temperatures Low: 59 ° F High: 76 ° F		Weather Mostly Sunny			



Inspector's Daily Report

Comments

Wyoming Avenue from McNichols Road to 8 Mile Road.

West Side Concrete (WSC), Superintendent Lety Deleon.

7:30 AM - 6:00 PM

WSC adjusted channelizers previously set along northbound and southbound Wyoming Ave. from 7 Mile Rd. to 8 Mile Rd.

Along Wyoming Ave., WSC removed existing sidewalk, placed aggregate base, compacted existing and new aggregate base, removed existing curb, set forms and cast new concrete sidewalks and curbs. The sidewalk and curb work were broom finished and curing compound was applied.

-- Note: Resident at 20481 Wyoming Ave. presented case about minor disturbance of access walk; WSC replaced 3.00 FT x 3.00 flag at the writer's direction.

-- Note: Resident at 20463 Wyoming Ave. complained about pre-existing damage to driveway by roots from tree in berm. Existing sidewalk between tree and sidewalk exists undisturbed. Furthermore, resident's driveway is only 4 inches thick. Recommended resident secure resident's own contractor.

TOTAL – 222.67 SYD Sidewalk removed;
TOTAL – 2079.00 SFT 4 INCH Sidewalk cast; and,
TOTAL – 114.00 SFT 6 INCH Sidewalk cast.

TOTAL – 114.00 FT Detail CD Curb removed;
TOTAL – 0.00 FT Detail CD Curb cast;

TOTAL – 77.00 FT Integral concrete Curb removed;
TOTAL – 77.00 FT Integral concrete Curb cast;

McCoig Mix # P1-SM (36.00 CYD).

QA Somat Engineering - no technician presented at the site; and,
QC Driesenga Associates – no technician presented at the site.

Visitors:

- None approached, or sought after by, the writer.

Traffic:

- No incidents today.

Attachments:

- Sidewalk & Curbs Removal worksheet - Wyoming (electronic copy);
- McCoig concrete tickets Nos. 1 thru 4 (hard copy); and,
- MDOT 1174 Inspector's Report of Concrete Placed (electronic copy).

Covid-19 check: 96.4°F



City of Detroit

Inspector's Daily Report

9/9/2020 1:43 PM

FieldManager 5.3c

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
West Side Concrete Company	Finisher	4	10.00	Backhoe, Case 580M	1	10.00
	Labor Foreman (Corando)	1	10.00	Backhoe, Case 580M	1	5.00
	Laborer	5	10.00	Dump Truck, Sterling 5 Yrd	1	10.00
	Laborer	1	5.00	Dump Truck, White GMC, 3 Yrd	1	5.00
	Operator	3	10.00	Excavator, Cat 305E2	1	10.00
	Superintendent (Lety)	1	5.00	Mini-Loader, Cat 262D, with Rammer 77E Breaker	1	10.00
				Pick-Up, Ford	3	10.00
				Pick-Up, Lincoln	1	5.00
				Steak Truck, Ford	1	10.00
				Tamper, MBW	1	10.00

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Sidewalk, Conc with Tree Roots, 4 inch, Modified	_8037010	0440	PW-7018	0000	60.000	Sft	Wyoming Avenue from McNichols Road to 8 Mile Road.		
Contractor: West Side Concrete Company									
Concrete, Grade P1							0.73	Cyd	
Material Remarks: Materials: McCoig Mix # P1- SM. Visually identified and accepted.									
Curing Compound, White							1.20	Gal	
Material Remarks: Materials: Chem Master Safe Cure 1000 MDOT Visually identified and accepted.									
Joint Filler, Fiber							0.00	Syd	
Material Remarks: Included with 4 inch Sidewalk.									
_ Sidewalk, Conc, 4 inch, Modified	_8027011	0400	PW-7018	0000	2,079.000	Sft	Wyoming Avenue from McNichols Road to 8 Mile Road.		
Contractor: West Side Concrete Company									
Concrete, Grade P1							25.41	Cyd	
Material Remarks: Materials: McCoig Mix # P1- SM. Visually identified and accepted.									
Curing Compound, White							9.24	Gal	
Material Remarks: Materials: Chem Master Safe Cure 1000 MDOT Visually identified and accepted.									
Joint Filler, Fiber							27.28	Syd	
Material Remarks: Material: W.R. Meadows Sealtight. Visually identified and accepted.									



City of Detroit

Inspector's Daily Report

9/9/2020 1:43 PM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Sidewalk, Conc, 6 inch, Modified Contractor: West Side Concrete Company	_8027012	0410	PW-7018	0000	114.000	Sft	Wyoming Avenue from McNichols Road to 8 Mile Road.		
Concrete, Grade P1 Material Remarks: Materials: McCoig Mix # P1- SM. Visually identified and accepted.							2.11	Cyd	
Curing Compound, White Material Remarks: Materials: Chem Master Safe Cure 1000 MDOT Visually identified and accepted.							0.51	Gal	
Joint Filler, Fiber Material Remarks: Included with 4 inch Sidewalk.							0.00	Syd	
_ Integral Curb and Sidewalk, 2 feet, Modified Contractor: West Side Concrete Company	_8037001	0430	PW-7018	0000	77.000	Ft	Wyoming Avenue from McNichols Road to 8 Mile Road.		
Concrete, Grade P1 Material Remarks: Materials: McCoig Mix # P1- SM. Visually identified and accepted.							4.64	Cyd	
Curing Compound, White Material Remarks: Materials: Chem Master Safe Cure 1000 MDOT Visually identified and accepted.							1.03	Gal	
Joint Filler, Fiber Material Remarks: Included with 4 inch Sidewalk.							0.00	Syd	
_ Integral Curb and Sidewalk, 2 feet, Rem, Modified Contractor: West Side Concrete Company	_2047001	0050	PW-7018	0000	77.000	Ft	Wyoming Avenue from McNichols Road to 8 Mile Road.		
Sidewalk, Rem Contractor: West Side Concrete Company	_2040055	0030	PW-7018	0000	222.670	Syd	Wyoming Avenue from McNichols Road to 8 Mile Road.		

Reviewed By: _____
(Signature)_____
(Date)