



City of Detroit

Inspector's Daily Report

8/20/2020 2:31 PM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 8/19/2020	Day of Week Wednesday	Seq. No. 1	Import Date 8/21/2020	Project Engineer Jim Petronski / Ian Duncan - WSP	Construction Engineer Steve Bannasch - City of Detroit
Inspector's Initials-Name KS Kobi Smith				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By KS, Kobi Smith		Revised By		Revision Date	Revision No.
Temperatures Low: 67 ° F High: 81 ° F		Weather Mostly Sunny			

Comments

7 am— Westside continued to place concrete for curbs and sidewalks along Wyoming working NB from Pembroke NB towards 8 mile, then making the turn working SB on the westside of Wyoming. Westside Concretes' demo crew resumed sidewalk and curb removals on Wyoming ahead of the placement crews. This work was performed following MDOT Specification 204. Please refer to D. Welborne's IDR's for more information and details on the above-mentioned work.

Noon – WSC continued to perform restorations on Tireman at curb and sidewalk locations working WB.

3 pm – All crews continued to work through this time of the day.

I worked at each location troubleshooting and assisting with the ongoing work. L. Elliott and myself began laying out curbs and sidewalks on Clark St between Michigan Ave and the Railroad tracks at the end of the day.

6 pm –Westside completed concrete placement for the day near Pembroke. The crews dispersed for the day after completing all task performed today.

Soil and Erosion Control:

None.

Traffic Control:

Advance warning signs, traffic regulators w/signs and barricades on Southfield SD NB between Plymouth rd and Schoolcraft rd along with Wyoming St between McNichols and 8 mile NB and Tireman st EB and WB between Evergreen and Southfield SD.

Project Visitors:

Materials:

42" pull barricades, Advance warning signs

Attachments:

Reviewed By: _____

(Signature)

(Date)