



City of Detroit

Inspector's Daily Report

8/20/2020 3:48 PM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 8/19/2020	Day of Week Wednesday	Seq. No. 1	Import Date 8/21/2020	Project Engineer Jim Petronski / Ian Duncan - WSP	Construction Engineer Steve Bannasch - City of Detroit
Inspector's Initials-Name LE Lenoris Elliott				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By LE, Lenoris Elliott		Revised By		Revision Date	Revision No.
Temperatures Low: 58 ° F High: 76 ° F		Weather Partly Sunny			

Comments

STREET LOCATION: W. Forest from Trumbull to John R

Westside Concrete placed the McCoig Materials concrete mix design number P1-SM for the Wayne State approach repair, east of Second Avenue on north side of W. Forest. The concrete was deposit directly into the placement area by using concrete chutes. Joint filler, fiber paper was placed along the original new approach, follow by finishing the surface with hand tools. The fresh concrete was stamped with company name and date. The ChemMasters Safe-Cure 1000 MDOT curing compound were applied by using a spray wand.

_6027011 _Pavt Repr, Nonreinf Conc, 10-inch, Modified
 Dimension 2.0 ft. wide x 34.0 ft. long x 0.84-inch depth
 Square Yards at 7.56
 Delivered 3.0 cubic yards, used 2.12, waste 0.88

MATERIAL TESTING:

Certified concrete technicians from Somat and Driesenga were onsite to perform QA/QC concrete field testing. Driesenga informed the inspector that the concrete field test results have met the concrete mix design parameters as specified in the project contract/plans and specification. Somat indicated that the air content was measured at 4.8 percent and DID NOT meet the 5.5 to 8.5 percent parameter.

ATTACHMENTS:
 1174R

STREET LOCATION: Clark from W. Lafayette to Michigan
 Laid out and marked the removal areas as needed for sidewalk, curb and approaches.

COVID 19 ONSITE TESTING:

Kobi Smith (WSP) performed a body temperature reading by using an infrared temperature gun on myself and reading at measured 97.3 Fahrenheit.

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
West Side Concrete Company	Concrete Finisher	2	2.00	Pickup Trucks	2	2.00
	Owner	1	2.00			



City of Detroit

Inspector's Daily Report

8/20/2020 3:48 PM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Pavt Repr, Nonreinf Conc, 10 inch, Modified	_6027011	0320	PW-7018	0000	7.560	Syd	Wayne State approach repair, east of Second Avenue on north side of W. Forest.		
Contractor: West Side Concrete Company									
Concrete, Grade P1					2.12	Cyd			
Curing Compound, White					0.03	Gal			
Joint Filler, Fiber					1.88	Syd			

Reviewed By: _____
(Signature)

(Date)