



City of Detroit

Inspector's Daily Report

9/9/2020 2:41 PM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 8/20/2020	Day of Week Thursday	Seq. No. 2	Import Date 8/26/2020	Project Engineer Jim Petronski / Ian Duncan - WSP	Construction Engineer Steve Bannasch - City of Detroit
Inspector's Initials-Name DH Dwight Harris				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By DH, Dwight Harris		Revised By CAT, Carly A Taylor		Revision Date 9/9/2020 2:39 PM	Revision No. 1
Temperatures Low: 60 ° F High: 79 ° F		Weather Sunny			

Comments

Westside Concrete Co. placed sidewalk and curb on the westside of Wyoming between 8 mile and 6 Mile. All grades and forms were visually inspectd for proper depth and compaction. All concrete placed was sprayed with MDOT certifiend curing compound. Barricades and caution tape were used to protect poured areas from pedestrain traffic. Job site secure and safe at the end of the day.

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
West Side Concrete Company	Finshers	3	8.00	Backhoe	1	8.00
	Foreman	1	8.00	Bobcat	2	8.00
	Labors	4	8.00	Dump truck	3	8.00
	Operators	4	8.00	Excavator	1	8.00
				Pick up truck	4	8.00
				Stake truck	1	8.00

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Curb, Conc, Detail CD, Modified _6037001 0360 PW-7018 0000 26.200 Ft Wyoming between 8 Mile Road & 6 Mile Road									
Contractor: West Side Concrete Company									
Item Remarks: Final Field Measure									
Concrete, Grade P1 1.03 Cyd									
Curing Compound, White 0.26 Gal									
Material Remarks: Posted with Sidewalk quantity									
_ Curb, Rem, Modified _2047002 0040 PW-7018 0000 26.200 Ft Wyoming between 8 Mile Road & 6 Mile Road									
Contractor: West Side Concrete Company									
Item Remarks: Final Field Measure									



City of Detroit

Inspector's Daily Report

9/9/2020 2:41 PM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Sidewalk, Conc with Tree Roots, 4 inch, Modified	_8037010	0440	PW-7018	0000	558.000	Sft	Wyoming between 8 Mile Road & 6 Mile Road		
Contractor: West Side Concrete Company									
Item Remarks: Final Field Measure									
Concrete, Grade P1							6.72	Cyd	
Material Remarks: Visually Inspected									
Curing Compound, White							2.44	Gal	
Material Remarks: Visually Inspected									
_ Sidewalk, Conc, 4 inch, Modified	_8027011	0400	PW-7018	0000	1,930.660	Sft	Wyoming between 8 Mile Road & 6 Mile Road		
Contractor: West Side Concrete Company									
Item Remarks: Final Field Measure									
Concrete, Grade P1							23.59	Cyd	
Curing Compound, White							8.60	Gal	
Material Remarks: Visually Inspected									
Sidewalk, Rem	_2040055	0030	PW-7018	0000	275.540	Syd	Wyoming between 8 Mile Road & 6 Mile Road		
Contractor: West Side Concrete Company									
Item Remarks: Final Field Measure									

Reviewed By: _____
(Signature)

(Date)