



City of Detroit

Inspector's Daily Report

8/25/2020 3:40 PM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 8/21/2020	Day of Week Friday	Seq. No. 1	Import Date 8/26/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Abdul Siddiqui - City of Detroit
Inspector's Initials-Name DH Dwight Harris				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By DH, Dwight Harris		Revised By		Revision Date	Revision No.
Temperatures Low: 62 ° F High: 87 ° F		Weather Sunny			

Comments

Ajax paving Ind. set up construction signs, arrow boards, and barricades to place 5E3 HMA material on Forest between Trumbull and Joh R.. Contractor used vac truck and tractor with broom to clean surface before bond coat was applied. HMA 5E3 material was placed and compacted with rollers. Denisty testing was performed by Somat Engineering and Ajax personnel. 4" white temporary tape was placed for paving markings. Job site safe and secure at the end of the day Site visit by Jim Pertronski PE.

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Ajax Paving Industries, Inc.	Flagers	6	8.00	Backhoe	1	8.00
	Foreman	1	8.00	Low Boy Ashpalt	10	8.00
	Labors	4	8.00	Haulers		
	Operators	6	8.00	Paver	1	8.00
				Roller	2	8.00
				Spray Truck	1	8.00
				Stake truck	1	8.00
				Tractor w/Broom	1	8.00

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
HMA, 5E3 Contractor: Ajax Paving Industries, Inc.	_5010057	0270	PW-7018	0000	3.230	Ton	Forest between Trombull and John R. Approach @ Fourth St.		
Item Remarks: Final Field Measure									
Bond Coat, Emulsified Asphalt SS-1H							0.00 Gal		
Material Remarks: Posted with 5E3 pay item									
HMA, 5E3							3.23 Ton		
Material Remarks: Final Fied measure									



City of Detroit

Inspector's Daily Report

8/25/2020 3:40 PM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
HMA, 5E3 Contractor: Ajax Paving Industries, Inc.	_5010057	0270	PW-7018	0000	1,993.620	Ton	Forest between Trombull and John R. Approach @ Fourth St.		
Item Remarks: Final Field Measure									
Bond Coat, Emulsified Asphalt SS-1H						925.00	Gal		
Material Remarks: Ajax plant #7									
HMA, 5E3						2,008.62	Ton		
Material Remarks: Ajax Plant #7									
PavtMrkg,WtRef,Type R, Tape,4 in,Wh,Temp	_8120245	0770	PW-7018	0000	201.000	Ft	Forest between Trombull and John R. Approach @ Fourth St.		
Contractor: P.K. Contracting, Inc.									
Item Remarks: Final Field Measure									
Pavt Mrkg, Type R, Tape, White						201.00	Ft		
Material Remarks: Visually Inspected									

Reviewed By: Carly Taylor Carly Taylor
Jan 7 2021 3:01 PM
(Signature)

(Date)