



City of Detroit

Inspector's Daily Report

9/9/2020 1:58 PM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 8/21/2020	Day of Week Friday	Seq. No. 1	Import Date 9/1/2020	Project Engineer Jim Petronski / Ian Duncan - WSP	Construction Engineer Steve Bannasch - City of Detroit
Inspector's Initials-Name DW Damian Welborne				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By DW, Damian Welborne		Revised By CAT, Carly A Taylor		Revision Date 9/9/2020 1:57 PM	Revision No. 1
Temperatures Low: 66 ° F High: 88 ° F		Weather Mostly Sunny			



Inspector's Daily Report

Comments

Wyoming Avenue from McNichols Road to 8 Mile Road.

West Side Concrete (WSC), Superintendent Lety Deleon.

7:30 AM - 5:00 PM

WSC adjusted channelizers previously set along northbound and southbound Wyoming Ave. from 7 Mile Rd. to McNichols Rd.

Along Wyoming Ave., WSC removed 21 existing sidewalks, placed aggregate base, compacted existing and new aggregate base, removed 2 existing curbs, set forms and cast new concrete for 20 sidewalks and 2 curbs. The sidewalk and curb work were broom finished and curing compound was applied.

WSC did not complete the casting of 4 inch Sidewalk at the southern-most 9.00 FT x 10.00 FT flag between 18091 Wyoming Ave. to 18033 Wyoming Ave.

WSC, also began restoring lawns and berms along Wyoming Ave. from 7 Mile Rd to 8 Mile Rd.

TOTAL – 250.02 SYD Sidewalk removed;
TOTAL – 1762.18 SFT 4 INCH Sidewalk cast;
TOTAL – 160.00 SFT 6 INCH Sidewalk cast; and,
TOTAL – 347.97 SFT 4 INCH Sidewalk with Tree cast.

TOTAL – 00.00 FT Detail CD Curb removed;
TOTAL – 0.00 FT Detail CD Curb cast;

TOTAL – 99.00 FT Integral concrete Curb removed;
TOTAL – 99.00 FT Integral concrete Curb cast;

McCoig Mix # P1-SM (33.00 CYD).

QA Somat Engineering – 78°F / 6.6% air / 4" slump / 2 cylinders cast; and,
QC Driesenga Associates – 80°F / 6.2% air / -" slump / 4 cylinders cast.

Visitors:

- None approached, or sought after by, the writer.

Traffic:

- No incidents today.

Attachments:

- Sidewalk & Curbs Removal worksheet (Pages 1 & 2) - Wyoming (electronic copy);
- McCoig concrete tickets Nos. 1 thru 3 (hard copy);
- QA Somat Engineering Concrete Correlation Report (electronic copy);
- QA Somat Engineering Concrete Cylinder Test Report (electronic copy)
- QC Driesenga Concrete Field Test Report (hard copy); and,
- MDOT 1174 Inspector's Report of Concrete Placed (electronic copy).

Covid-19 check: 96.4°F



City of Detroit

Inspector's Daily Report

9/9/2020 1:58 PM

FieldManager 5.3c

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
West Side Concrete Company	Finisher	3	9.00	Backhoe, Case 580M	2	9.00
	Labor Foreman (Corando)	1	9.00	Dump Truck, Sterling 5 Yrd	1	9.00
	Laborer	3	9.00	Dump Truck, White GMC, 3 Yrd	1	9.00
	Operator	3	9.00	Pick-Up, Ford	3	1.00
	Superintendent (Lety)	1	4.50	Pick-Up, Lincoln	1	4.50
				Steak Truck, Ford	1	9.00
				Tamper, MBW	1	9.00

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Sidewalk, Conc with Tree Roots, 4 inch, Modified	_8037010	0440	PW-7018	0000	347.970	Sft	Wyoming Avenue from McNichols Road to 8 Mile Road.		
Contractor: West Side Concrete Company									
Concrete, Grade P1							4.25	Cyd	
Material Remarks: Materials: McCoig Mix # P1- SM. Visually identified and accepted.									
Curing Compound, White							1.55	Gal	
Material Remarks: Materials: Chem Master Safe Cure 1000 MDOT Visually identified and accepted.									
Joint Filler, Fiber							0.00	Syd	
Material Remarks: Included with 4 inch Sidewalk.									
_ Sidewalk, Conc, 4 inch, Modified	_8027011	0400	PW-7018	0000	1,762.180	Sft	Wyoming Avenue from McNichols Road to 8 Mile Road.		
Contractor: West Side Concrete Company									
Concrete, Grade P1							21.54	Cyd	
Material Remarks: Materials: McCoig Mix # P1- SM. Visually identified and accepted.									
Curing Compound, White							7.83	Gal	
Material Remarks: Materials: Chem Master Safe Cure 1000 MDOT Visually identified and accepted.									
Joint Filler, Fiber							9.24	Syd	
Material Remarks: Material: W.R. Meadows Sealtight. Visually identified and accepted.									



City of Detroit

Inspector's Daily Report

9/9/2020 1:58 PM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Sidewalk, Conc, 6 inch, Modified Contractor: West Side Concrete Company	_8027012	0410	PW-7018	0000	160.000	Sft	Wyoming Avenue from McNichols Road to 8 Mile Road.		
Concrete, Grade P1 Material Remarks: Materials: McCoig Mix # P1- SM. Visually identified and accepted.						2.96	Cyd		
Curing Compound, White Material Remarks: Materials: Chem Master Safe Cure 1000 MDOT Visually identified and accepted.						0.71	Gal		
Joint Filler, Fiber Material Remarks: Included with 4 inch Sidewalk.						0.00	Syd		
_ Integral Curb and Sidewalk, 2 feet, Modified Contractor: West Side Concrete Company	_8037001	0430	PW-7018	0000	99.000	Ft	Wyoming Avenue from McNichols Road to 8 Mile Road.		
Concrete, Grade P1 Material Remarks: Materials: McCoig Mix # P1- SM. Visually identified and accepted.						5.97	Cyd		
Curing Compound, White Material Remarks: Materials: Chem Master Safe Cure 1000 MDOT Visually identified and accepted.						1.98	Gal		
Joint Filler, Fiber Material Remarks: Included with 4 inch Sidewalk.						0.00	Syd		
_ Integral Curb and Sidewalk, 2 feet, Rem, Modified Contractor: West Side Concrete Company	_2047001	0050	PW-7018	0000	99.000	Ft	Wyoming Avenue from McNichols Road to 8 Mile Road.		
Sidewalk, Rem Contractor: West Side Concrete Company	_2040055	0030	PW-7018	0000	250.020	Syd	Wyoming Avenue from McNichols Road to 8 Mile Road.		

Reviewed By: _____
(Signature)_____
(Date)