



City of Detroit

Inspector's Daily Report

8/24/2020 9:45 AM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 8/21/2020	Day of Week Friday	Seq. No. 1	Import Date 8/26/2020	Project Engineer Jim Petronski / Ian Duncan - WSP	Construction Engineer Steve Bannasch - City of Detroit
Inspector's Initials-Name LE Lenoris Elliott				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By LE, Lenoris Elliott		Revised By		Revision Date	Revision No.
Temperatures Low: 66 ° F High: 91 ° F		Weather Sunny			



Inspector's Daily Report

Comments

STREET LOCATION:

Tireman from SB Southfield Freeway Service Drive to Piedmont along north and south curb lines.
NB Southfield Service Drive from Plymouth to Address 12888 along east curb line.

CONTRACTOR ONSITE:

Fort Wayne Contracting (Site Time 7:00AM to 7:00PM)

CONTRACTOR ACTIVITIES:

Fort Wayne adjusted structures at the following locations:

Tireman from SB Southfield Freeway Service Drive to Piedmont:

West Bound Address

8000 Ashton (CB)

8005 Ashton (CB)

8000 Rosemont (CB)

8005 Rosemont (CB)

8000 Penrod (CB)

8001 Penrod (CB)

East of Faust (CB)

Faust NE Corner (W-MH)

Faust NW Corner (W-MH)

18520 Tireman (CB)

Greenview NE Corner (W-MH)

Greenview north side center (S-MH)

18600 Tireman (CB)

18700 Tireman (CB)

8002 Stahelin (CB)

Stahelin north center (S-MH)

8003 Stahelin (CB)

19000 Tireman (WVB & Shutoff)

19000 Tireman (CB)

Warwick center of lane (S-MH)

19138 Tireman (CB)

Piedmont center of lane (S-MH)

East Bound Address

19151 Tireman (WVB & Shutoff)

19133 Tireman (CB)

19119 Tireman (CB)

19103 Tireman (W-MH)

Warwick SW Corner (W-MH)

19049 Tireman (W-MH)

19015 Tireman (S-MH)

19001 Tireman (CB)

19001 Tireman (W-MH)

East of Artesian (S-MH)

7845 Stahelin (CB)

7840 Stahelin (CB)

West of Brace (S-MH)

West of Brace (CB)

7845 Greenview (S-MH)

7845 Greenview (CB)

Greenview SW Corner (W-MH)

East of Greenview (S-MH)

East of Greenview (CB)



Inspector's Daily Report

Faust SW Corner (S-MH)
7842 Faust (CB)
7842 Faust (S-MH)
Penrod SW Corner (CB)
Penrod SW Corner (S-MH)
East of Penrod (CB)
East of Ashton (S-MH)
1845 Rosemont (CB)
Rosemont SW Corner (S-MH)
Rosemont SE Corner (CB)
East of Rosemont (S-MH)
1845 Ashton (CB)
Ashton SE Corner (S-MH)
East of Ashton (CB)

4037050 _Dr Structure Cover, Adj, Case 1, Modified at (Total 53)
4037050 _Dr Structure Cover, Type CB, Modified, Adj at (Total 29)
4037050 _Dr Structure Cover, Type Sewer MH, Modified, Adj at (Total 16)
4037050 _Dr Structure Cover, Type Water MH, Modified, Adj at (Total 8)
4037050 _Dr Structure Cover, Type Water Valve Box, Modified, Adj at (Total 2)
_8237050 _Water Shutoff, Adj, Modified, Adj at (Total 2)

NB Southfield Service Drive from Plymouth to Address 12888:
East Curb Line
100' N/Plymouth, S-MH
110' N/Plymouth, PLD-MH
200' N/Plymouth, CB
250' N/Plymouth, PLD-HH
350' N/Plymouth, PLD-HH
370' N/Plymouth, CB
100' S/Wadsworth, CB
80' S/Wadsworth, PLD-HH
Wadsworth SE Corner, S-MH
Wadsworth NE Corner, PLD-HH
Wadsworth NE Corner, CB
250' N/Wadsworth, CB
290' N/Wadsworth, PLD-HH
400' N/Wadsworth, S-MH
425' N/Wadsworth, CB
Capitol south side, S-MH
Capitol north side, CB
Capitol north side, W-MH
100' S/Capitol, S-MH
180' S/Capitol, S-MH
200' S/Glendale, PLD-HH
60' S/Glendale, PLD-HH
Glendale south side, CB
Glendale south side, W-MH, (Reconstructed)
Glendale south side, S-MH
Glendale north side, CB
Glendale north side, PLD-MH
150' N/Glendale, PLD-HH
250' N/Glendale, PLD-HH
12872, WVB & Shutoff
12888, S-MH



Inspector's Daily Report

4037050 _Dr Structure Cover, Adj, Case 1, Modified at (Total 29)
 _4037059 _Reconstructing Dr Structure, Case 1, Modified at (Total 1)
 4037050 _Dr Structure Cover, Type CB, Modified, Adj at (Total 9)
 4037050 _Dr Structure Cover, Type PLD-HH, Modified, Adj at (Total 9)
 4037050 _Dr Structure Cover, Type PLD-MH, Modified, Adj at (Total 2)
 4037050 _Dr Structure Cover, Type Sewer MH, Modified, Adj at (Total 8)
 4037050 _Dr Structure Cover, Type Water MH, Modified, Adj at (Total 2)
 4037050 _Dr Structure Cover, Type Water Valve Box, Modified, Adj at (Total 1)
 _8237050 _Water Shutoff, Adj, Modified, Adj at (Total 1)

CONCRETE PLACEMENT:

McCoig Materials delivered a total of 38.0 cubic yards. Fort Wayne Contracting placed a total of 33.0 (Waste 5.0) cubic yards of the concrete mix design number P-NCOM for the structure adjustments at the following locations:
 Tireman from SB Southfield Freeway Service Drive to Piedmont along north and south curb lines.
 NB Southfield Service Drive from Plymouth to Address 12888 along east curb line.

The concrete was deposit directly into the placement areas by using concrete chutes. Hand tools were used to finish concrete surface.

MATERIAL TESTING:

Certified concrete technicians from Somat and CCT were onsite to perform QA/QC concrete field testing. The certified technicians informed the inspector that the concrete field test results have met the concrete mix design parameters as specified in the project contract/plans and specification.

ATTACHMENTS:

Form_1174R
 Concrete QA Correlation

COVID 19 ONSITE TESTING:

Kobi Smith (WSP) performed a body temperature reading by using an infrared temperature gun on myself and reading at measured 97.1 Fahrenheit.

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Fort Wayne Contracting, Inc.	Concrete Finisher	2	12.00	Bobcat Skid Steer	3	12.00
	Foreman	1	12.00	Cat 914 Loader	1	12.00
	Labour	9	12.00	Dump Truck w/Trailer	3	12.00
	Operator	3	12.00	Ford F550 Stake Truck-w/Trailer	1	12.00
				Ford F650 Stake Truck	1	12.00
				Ford F750 Stake Truck	1	12.00
				Pickup Truck	3	12.00



City of Detroit

Inspector's Daily Report

8/24/2020 9:45 AM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Dr Structure Cover, Adj, Case 1, Modified, Adj Contractor: Fort Wayne Contracting, Inc.	4037050	0930	PW-7018	0000	82.000	Ea	Tireman from SB Southfield Freeway Service Drive to Piedmont along north and south curb lines. NB Southfield Service Drive from Plymouth to Address 12888 along east curb line.		
Block, Concrete					59.00	Ea			
Brick, Concrete					1,385.00	Ea			
Concrete, Type P-NC					32.60	Cyd			
Mortar, Standard					2.70	Cyd			
Material Remarks: 18 Bags									
_ Dr Structure Cover, Type CB, Modified, A dj Contractor: Fort Wayne Contracting, Inc.	4037050	0940	PW-7018	0000	38.000	Ea	Tireman from SB Southfield Freeway Service Drive to Piedmont along north and south curb lines. NB Southfield Service Drive from Plymouth to Address 12888 along east curb line.		
Structure Cover, Type CB					38.00	Ea			
_ Dr Structure Cover, Type PLD HH, Modified, Adj Contractor: Fort Wayne Contracting, Inc.	4037050	0945	PW-7018	0000	9.000	Ea	Tireman from SB Southfield Freeway Service Drive to Piedmont along north and south curb lines. NB Southfield Service Drive from Plymouth to Address 12888 along east curb line.		
Structure Cover, HH, Type PLD					9.00	Ea			
_ Dr Structure Cover, Type PLD MH, Modified, Adj Contractor: Fort Wayne Contracting, Inc.	4037050	0950	PW-7018	0000	2.000	Ea	Tireman from SB Southfield Freeway Service Drive to Piedmont along north and south curb lines. NB Southfield Service Drive from Plymouth to Address 12888 along east curb line.		
Structure Cover, MH, Type PLD					2.00	Ea			



City of Detroit

Inspector's Daily Report

8/24/2020 9:45 AM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Dr Structure Cover, Type Sewer MH, Modified, Adj Contractor: Fort Wayne Contracting, Inc.	4037050	0960	PW-7018	0000	8.000	Ea	Tireman from SB Southfield Freeway Service Drive to Piedmont along north and south curb lines. NB Southfield Service Drive from Plymouth to Address 12888 along east curb line.		
Structure Cover, MH, Type Sewer					8.00	Ea			
_ Dr Structure Cover, Type Water MH, Modified, Adj Contractor: Fort Wayne Contracting, Inc.	4037050	0965	PW-7018	0000	2.000	Ea	Tireman from SB Southfield Freeway Service Drive to Piedmont along north and south curb lines. NB Southfield Service Drive from Plymouth to Address 12888 along east curb line.		
Structure Cover, MH, Type Water					2.00	Ea			
_ Dr Structure Cover, Type Water Valve Box, Modified, Adj Contractor: Fort Wayne Contracting, Inc.	4037050	0970	PW-7018	0000	3.000	Ea	Tireman from SB Southfield Freeway Service Drive to Piedmont along north and south curb lines. NB Southfield Service Drive from Plymouth to Address 12888 along east curb line.		
Structure Cover, Type Water Valve Box					3.00	Ea			
_ Reconstructing Dr Structure, Case 1, Modified Contractor: Fort Wayne Contracting, Inc.	_4037059	0200	PW-7018	0000	1.000	Ea	Tireman from SB Southfield Freeway Service Drive to Piedmont along north and south curb lines. NB Southfield Service Drive from Plymouth to Address 12888 along east curb line.		
Brick, Concrete					106.00	Ea			
Concrete, Type P-NC					0.40	Cyd			
Mortar, Standard					0.30	Cyd			
Material Remarks: 2 Bags									



City of Detroit

Inspector's Daily Report

8/24/2020 9:45 AM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Water Shutoff, Adj, Modified Contractor: Fort Wayne Contracting, Inc.	_8237050	0900	PW-7018	0000	3.000	Ea	Tireman from SB Southfield Freeway Service Drive to Piedmont along north and south curb lines. NB Southfield Service Drive from Plymouth to Address 12888 along east curb line.		

Reviewed By: _____
(Signature)

(Date)