



City of Detroit

Inspector's Daily Report

8/24/2020 9:31 PM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 8/22/2020	Day of Week Saturday	Seq. No. 1	Import Date 8/26/2020	Project Engineer Jim Petronski / Ian Duncan - WSP	Construction Engineer Steve Bannasch - City of Detroit
Inspector's Initials-Name LE Lenoris Elliott				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By LE, Lenoris Elliott		Revised By		Revision Date	Revision No.
Temperatures Low: 66 ° F High: 88 ° F		Weather Sunny			



Inspector's Daily Report

Comments**STREET LOCATION:**

NB Southfield Service Drive from Plymouth to Schoolcraft, full width of roadway.

CONTRACTOR ONSITE:

Fort Wayne Contracting (Site Time 6:30AM to 3:00PM)

CONTRACTOR ACTIVITIES:

Fort Wayne adjusted structures at the following location:

NB Southfield Service Drive from Plymouth to Schoolcraft:

Full Width of Roadway

250' N/Plymouth (CB)

450' N/Plymouth (CB)

60' N/Wadsworth (CB)

Wadsworth (CB)

250' N/Wadsworth (CB)

400' N/Wadsworth (PLD-HH)

500' N/Wadsworth (CB)

150' S/Capitol (PLD-HH)

Capitol (PLD-MH)

Capitol south side (S-MH)

Capitol south side (CB)

150' N/Capitol (PLD-HH)

Under I-96 (K Cover)

Under I-96 ES (J Cover)

Under I-96 WS (K Cover)

Under I-96 ES (J Cover)

Under I-96 WS (S-MH)

Under I-96 WS (K Cover)

Under I-96 Middle (S-MH)

Under I-96 Middle (S-MH)

Under I-96 Middle (S-MH)

Under I-96 Middle (S-MH)

Under I-96 ES (J Cover)

30' S/Glendale (CB)

12872 (W-MH)

12910 (CB)

12910 (S-MH)

12910 (PLD-HH)

12928 (PLD-HH)

12928 (S-MH)

12928 WS (CB)

12928 ES (CB)

Davison (PLD-MH)

Davison north side (CB)

Davison north side (S-MH)

13528 (PLD-HH)

13544 (S-MH)

13552 WS (CB)

13552 ES (CB)

13556 (PLD-HH)

13588 (PLD-HH)

100' S/Schoolcraft (PLD-MH)

90' S/Schoolcraft (S-MH)

60' S/Schoolcraft (W-MH)



Inspector's Daily Report

30' S/Schoolcraft WS (CB)
30' S/Schoolcraft ES (CB)

4037050 _Dr Structure Cover, Adj, Case 1, Modified at (Total 45)
_4037059 _Reconstructing Dr Structure, Case 1, Modified at (Total 1)
4037050 _Dr Structure Cover, Type CB, Modified, Adj at (Total 16)
4037050 _Dr Structure Cover, Type PLD-HH, Modified, Adj at (Total 8)
4037050 _Dr Structure Cover, Type PLD-MH, Modified, Adj at (Total 3)
4037050 _Dr Structure Cover, Type Sewer MH, Modified, Adj at (Total 11)
4037050 _Dr Structure Cover, Type Water MH, Modified, Adj at (Total 2)
K COVER at 3
J COVER at 3

CONCRETE PLACEMENT:

McCoig Materials delivered a total of 26.0 cubic yards. Fort Wayne Contracting placed a total of 23.0 (Waste 3.0) cubic yards of the concrete mix design number P-NCOM for the structure adjustments at the following locations:
NB Southfield Service Drive from Plymouth to Schoolcraft full width of roadway.

The concrete was deposit directly into the placement areas by using concrete chutes. Hand tools were used to finish concrete surface.

MATERIAL TESTING:

Certified concrete technicians from Somat and CCT were onsite to perform QA/QC concrete field testing. The certified technicians informed the inspector that the concrete field test results have met the concrete mix design parameters as specified in the project contract/plans and specification.

ATTACHMENTS:

Form _1174R
Concrete QA Correlation

COVID 19 ONSITE TESTING:

Kobi Smith (WSP) performed a body temperature reading by using an infrared temperature gun on myself and reading at measured 97.6 Fahrenheit.

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Fort Wayne Contracting, Inc.	Concrete Finisher	2	8.50	Bobcat Skid Steer	3	8.50
	Foreman	1	8.50	Cat 914 Loader	1	8.50
	Labour	9	8.50	Dump Truck w/Trailer	3	8.50
	Operator	3	8.50	Ford F550 Stake Truck-w/Trailer	1	8.50
				Ford F650 Stake Truck	1	8.50
				Ford F750 Stake Truck	1	8.50
				Pickup Truck	3	8.50



City of Detroit

Inspector's Daily Report

8/24/2020 9:31 PM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Dr Structure Cover, Adj, Case 1, Modified, Adj	4037050	0930	PW-7018	0000	45.000	Ea	NB Southfield Service Drive from Plymouth to Address 12888 along east curb line.		
Contractor: Fort Wayne Contracting, Inc.									
Block, Concrete						141.00	Ea		
Brick, Concrete						628.00	Ea		
Concrete, Type P-NC						22.60	Cyd		
Mortar, Standard						1.50	Cyd		
Material Remarks: 10 Bags									
_ Dr Structure Cover, Type CB, Modified, A dj	4037050	0940	PW-7018	0000	16.000	Ea	NB Southfield Service Drive from Plymouth to Address 12888 along east curb line.		
Contractor: Fort Wayne Contracting, Inc.									
Structure Cover, Type CB						16.00	Ea		
_ Dr Structure Cover, Type PLD HH, Modified, Adj	4037050	0945	PW-7018	0000	8.000	Ea	NB Southfield Service Drive from Plymouth to Address 12888 along east curb line.		
Contractor: Fort Wayne Contracting, Inc.									
Structure Cover, HH, Type PLD						8.00	Ea		
_ Dr Structure Cover, Type PLD MH, Modified, Adj	4037050	0950	PW-7018	0000	3.000	Ea	NB Southfield Service Drive from Plymouth to Address 12888 along east curb line.		
Contractor: Fort Wayne Contracting, Inc.									
Structure Cover, MH, Type PLD						3.00	Ea		
_ Dr Structure Cover, Type Sewer MH, Modified, Adj	4037050	0960	PW-7018	0000	11.000	Ea	NB Southfield Service Drive from Plymouth to Address 12888 along east curb line.		
Contractor: Fort Wayne Contracting, Inc.									
Structure Cover, MH, Type Sewer						11.00	Ea		
_ Dr Structure Cover, Type Water MH, Modified, Adj	4037050	0965	PW-7018	0000	2.000	Ea	NB Southfield Service Drive from Plymouth to Address 12888 along east curb line.		
Contractor: Fort Wayne Contracting, Inc.									
Structure Cover, MH, Type Water						2.00	Ea		
_ Reconstructing Dr Structure, Case 1, Modified	_4037059 0200		PW-7018	0000	1.000	Ea	NB Southfield Service Drive from Plymouth to Address 12888 along east curb line.		
Contractor: Fort Wayne Contracting, Inc.									
Block, Concrete						15.00	Ea		
Concrete, Type P-NC						0.40	Cyd		
Mortar, Standard						0.30	Cyd		
Material Remarks: 2 Bags									

Reviewed By: _____
(Signature)_____
(Date)