



City of Detroit

Inspector's Daily Report

8/25/2020 3:40 PM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 8/24/2020	Day of Week Monday	Seq. No. 1	Import Date 8/31/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Steve Bannasch - City of Detroit
Inspector's Initials-Name DH Dwight Harris				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By DH, Dwight Harris		Revised By		Revision Date	Revision No.
Temperatures Low: 68 ° F High: 82 ° F		Weather Sunny			

Comments

Ajax paving Ind. set up construction signs, arrow boards, and barricades to place 5E3 HMA material on Southfield Service drive between Plymouth and Schoolcraft. Contractor used vac truck and tractor with broom to clean surface before bond coat was applied. HMA 5E3 material was placed and compacted with rollers. Denisty testing was performed by Somat Engineering and Ajax personnel. 4" white temporary tape was placed for paving markings. Job site safe and secure at the end of the day.
Site visit by Jim Pertronski PE.

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Ajax Paving Industries, Inc.	Flagers	6	8.00	Backhoe	1	8.00
	Foreman	1	8.00	Low Boy Ashpalt	10	8.00
	Labors	4	8.00	Haulers		
	Operators	6	8.00	Paver	1	8.00
				Roller	3	8.00
				Spray Truck	1	8.00
				Stake truck	1	8.00
				Tractor w/Broom	1	8.00

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ HMA Approach, Modified, Adj Contractor: Ajax Paving Industries, Inc.	5017031	0975	PW-7018	0000	19.450	Ton	Approaches on NB Southfield Service Drive between Plymouth and Schoolcraft.		

Item Remarks: Final Field measure Ajax Paving

Bond Coat, Emulsified Asphalt SS-1H

0.00 Gal

Material Remarks: Posted with 5E3 pay item

HMA, 5E3

~~1,211.37~~ TonMaterial Remarks: ~~Posted with 5E3 pay item~~

19.45 ton



City of Detroit

Inspector's Daily Report

8/25/2020 3:40 PM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
HMA, 5E3 Contractor: Ajax Paving Industries, Inc.	_5010057	0270	PW-7018	0000	1,186.920	Ton	NB Southfield Service Drive bewteen Plymouth and Schoolcraft.		

Item Remarks: Final Field measure Ajax Paving

Bond Coat, Emulsified Asphalt SS-1H

1,400.00 Gal

Material Remarks: Ajax Plant #7

HMA, 5E3

~~1,211.37 Ton~~

Material Remarks: 5 ton waste

1186.92 ton

PavtMrkg,WtRef,Type R, Tape,4
in,Wh,Temp

_8120245

0770

PW-7018

0000

57.000

Ft

Approaches on NB
Southfield Service Drive
bewteen Plymouth and
Schoolcraft.

Contractor: P.K. Contracting, Inc.

Item Remarks: Final Field measure Ajax Paving

Pavt Mrkg, Type R, Tape, White

57.00 Ft

Material Remarks: Final field measure

Reviewed By: Carly Taylor Carly Taylor
Jan 7 2021 3:04 PM
(Signature)

(Date)

PW-7018

Project

Computed by

Date 8/24/20

Subject

Checked by

Date

Southfield Sen Drive - Plymouth - Schoolcraft.
Approaches

Wadsworth- 3.98 tons 48.26 syds

Capital - 5.03 TONS

Oriental 4.81 TONS

DAVISOM 5.63 TONS

19.45 TONS

TOTAL TONS-

1186.92

4" white TEMP TAPE - 19 ea. x 3' =
57'



JAY-COBB CORPORATION

SIGNED BY SUPERVISOR OR AREA MANAGER:

TOTAL HOURS:

TRUCKERS CODING TICKET

JOB NUMBER	TRUCKING PHASE	RATE CODE	HOURS
---------------	-------------------	--------------	-------

JOB: - GAL TACK

DO NOT WRITE IN DARKENED BOX.
FOR OFFICE USE ONLY!

300°
D.H.



Plant #7: Warren
26400 Sherwood
Warren, MI 48091

Ticket NO: 70011585

Date/Time: 8/24/2020 5:59 am

Customer: 990001-Ajax Paving Industries, Inc.

Order: 1691-PW 7018 Carpenter

Dest:

Cust Job #: 173120

PO:

Phase: 10300

Product: 373-5E3

Quantity: 50.06 Ton

	Daily Total
Loads	1
Quantity	50.06

Truck ID: 108-108

Comment:

	<u>Pounds</u>	<u>Tons</u>	<u>Metric</u>
Gross	151080	75.54	68.53
Tare	50960	25.48	23.12
Net	100120	50.06	45.41

3000
D.H.



Plant #7: Warren
26400 Sherwood
Warren, MI 48091

Ticket NO: 70011682

Date/Time: 8/24/2020 12:24 pm

Customer: 990001-Ajax Paving Industries, Inc.

Order: 1691-PW 7018 Carpenter

Dest:

Cust Job #: 173120

PO:

Phase: 10300

Product: 373-5E3

Quantity: 51.78 Ton

5 tons
waste

	Daily Total
Loads	25
Quantity	1,211.37

= 1206.37

Truck ID: 107-107

Comment:

Approaches - 19.45
1186.92

	<u>Pounds</u>	<u>Tons</u>	<u>Metric</u>
Gross	153740	76.87	69.74
Tare	50180	25.09	22.76
Net	103560	51.78	46.97