



City of Detroit

Inspector's Daily Report

8/25/2020 3:39 PM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 8/24/2020	Day of Week Monday	Seq. No. 1	Import Date 9/1/2020	Project Engineer Jim Petronski / Ian Duncan - WSP	Construction Engineer Steve Bannasch - City of Detroit
Inspector's Initials-Name DW Damian Welborne				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By DW, Damian Welborne		Revised By		Revision Date	Revision No.
Temperatures Low: 72 ° F High: 90 ° F		Weather Mostly Sunny			



Inspector's Daily Report

Comments

Wyoming Avenue from McNichols Road to 8 Mile Road.

West Side Concrete (WSC), Superintendent Lety Deleon.

7:30 AM - 11:30 AM

WSC adjusted channelizers previously set along northbound and southbound Wyoming Ave. from Curtis St. to McNichols Rd.

Along Wyoming Ave., WSC removed 5 existing sidewalks, placed aggregate base, compacted existing and new aggregate base, set forms and cast new concrete for 5 sidewalks. The sidewalk work was broom finished and curing compound was applied.

WSC continued restoring lawns and berms along Wyoming Ave. from 7 Mile Rd to 8 Mile Rd.

And WSC began the clean-up of removed asphalt, concrete and soil and the demobilization of un-used aggregate, topsoil and equipment from Santa Maria St. and Pickford St.

DEFICIENCY – reinforcing steel extracted from the removal of the approach at the 7 Mile KFC was cut up but left on the ground at said location.

- - Note: The removal and casting of 35.00 SYD's of 4 inch Sidewalk and apron and 49.00 FT of Detail CD Curb was discovered to have been missed at the southwest corner at Sant Clara; the lead inspector decided to delete this work.

TOTAL – 44.61 SYD Sidewalk removed; and,
TOTAL – 401.50 SFT 4 INCH Sidewalk cast.

McCoig Mix # P1-SM (6.00 CYD).

QA Somat Engineering – 85°F / 5.8% air / 4.75" slump / 2 cylinders cast; and,
QC Driesenga Associates – 85°F / 5.8% air / -" slump / 4 cylinders cast.

Visitors:

- None approached, or sought after by, the writer.

Traffic:

- No incidents today.

Attachments:

- Sidewalk & Curbs Removal worksheet (Pages 1) - Wyoming (electronic copy);
- McCoig concrete tickets Nos. 1 (hard copy);
- QA Somat Engineering Concrete Correlation Report (electronic copy);
- QA Somat Engineering Concrete Cylinder Test Report (electronic copy)
- QC Driesenga Concrete Field Test Report (hard copy); and,
- MDOT 1174 Inspector's Report of Concrete Placed (electronic copy).

Covid-19 check: 97.1°F



City of Detroit

Inspector's Daily Report

8/25/2020 3:39 PM

FieldManager 5.3c

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
West Side Concrete Company	Finisher	2	8.00	Backhoe, Case 580M	2	8.00
	Labor Foreman (Corando)	1	4.00	Dump Truck, Sterling 5 Yrd	1	4.00
	Laborer	4	24.00	Dump Truck, White GMC, 3 Yrd	1	4.00
	Operator	2	8.00	Pick-Up, Ford	2	8.00
	Superintndent (Lety)	1	2.00	Pick-Up, Licoln	1	2.00
				Steak Truck, Ford	1	4.00
				Tamper, MBW	1	4.00

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Sidewalk, Conc, 4 inch, Modified	_8027011	0400	PW-7018	0000	401.500	Sft	Wyoming Avenue from McNichols Road to 8 Mile Road.		
Contractor: West Side Concrete Company									
Concrete, Grade P1							4.91 Cyd		
Material Remarks: Materials: McCoig Mix # P1- SM. Visually identified and accepted.									
Curing Compound, White							1.78 Gal		
Material Remarks: Materials: Chem Master Safe Cure 1000 MDOT Visually identified and accepted.									
Joint Filler, Fiber							4.91 Syd		
Material Remarks: Material: W.R. Meadows Sealtight. Visually identified and accepted.									
Sidewalk, Rem	_2040055	0030	PW-7018	0000	44.610	Syd	Wyoming Avenue from McNichols Road to 8 Mile Road.		
Contractor: West Side Concrete Company									

Reviewed By: _____
(Signature)_____
(Date)