



City of Detroit

Inspector's Daily Report

9/4/2020 9:33 AM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 8/26/2020	Day of Week Wednesday	Seq. No. 1	Import Date 9/15/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Steve Bannasch - City of Detroit
Inspector's Initials-Name DH Dwight Harris				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By DH, Dwight Harris		Revised By		Revision Date	Revision No.
Temperatures Low: 68 ° F High: 86 ° F		Weather Sunny			

Comments

Fort Wayne Construction Co. performed break out operation around structures on Tireman between Spinoza and Southfield Service Drive. All pavement around structures were previously saw cut full depth. All adjacent concrete and/or HMA pavement, curb, curb and gutter, or sidewalk were removed as necessary to make proper adjustment of new structures and covers. Area of pavement removed was at least 5' by 5' around structures. The existing frames and covers were carefully removed along with the upper portion of loose/damaged brick and mortar. Contractor used precautions to not allow debris to fall into structures during removal. Barricades were in place to protect opening from traffic until replacement was done. Approx. 80 structures were removed and one 5'x5' base repair. Crew to follow with the resetting of new frames and covers along with the concrete placement. Pay items to be posted by Inspector Lenoris Elliott.

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Fort Wayne Contracting, Inc.	Foreman	1	12.00	Bobcat	2	12.00
	Laborers	3	12.00	Cat 914h loader	1	12.00
	Operators	4	12.00	Dump trucks w/trailers	3	12.00
				Pick up truck	2	12.00

Reviewed By: Carly Taylor Carly Taylor
Jan 7 2021 3:05 PM
(Signature)

(Date)