



City of Detroit

Inspector's Daily Report

8/31/2020 6:10 PM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 8/26/2020	Day of Week Wednesday	Seq. No. 1	Import Date 9/1/2020	Project Engineer Jim Petronski / Ian Duncan - WSP	Construction Engineer Steve Bannasch - City of Detroit
Inspector's Initials-Name DW Damian Welborne				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By DW, Damian Welborne		Revised By		Revision Date	Revision No.
Temperatures Low: 66 ° F High: 82 ° F		Weather Rain			



Inspector's Daily Report

Comments

Tireman Avenue from Spinoza Street to the Southfield Freeway.

Fort Wayne Contracting (FWC), Foreman Derek.

7:00 AM - 7:30 PM

FWC adjusted preset channelizers along westbound Tireman Ave. from the west ROW of the Southfield southbound Service Drive to the east ROW of Spinoza St.

Working in the center, westbound and eastbound right lanes along Tireman Ave., FWC, removed asphalt leveling course, removed existing concrete underlayment, and removed existing covers from 46 catch basin, 17 sewer, 10 gate well, 3 street box and 3 survey monument structures. FWC then installed new covers, adjusting them to the final wear course grade with mortar, brick and block and cast new concrete underlayment.

Prior to the rain which fell from about 10:00 AM to 12:00 Noon, began inserting 12 inch x 3/4 inch diameter SCH-40 PVC relief tube into the structure adjustments; but the laborers and finishers had to redress mortar and brick at westbound Westwood St. and Minock St. nonetheless.

- - Note: Resident at 20025 Tireman Ave. inquired about the restoration of grassy berm and lawn; West Side Concrete Superintendent Lety notified.

Refer to IDR written by L. Elliot for postings for the work performed at this location by this Contractor on this day.

TOTAL - 45 Catch Basin Structures Adjusted with new Covers (total 97 Blocks & 520 Bricks; average 2.16 Blocks & 11.56 Bricks per Catch Basin Structure);

TOTAL - 1 Catch Basing Reconstruct with new Cover (total 8 Blocks & 28 Bricks);

TOTAL - 17 Sewer Structures Adjusted with new Covers (total 39 Blocks & 292 Bricks; average 2.29 Blocks & 17.18 Bricks per Sewer Structure);

TOTAL - 9 Gate Well Structures Adjusted with new Covers (total 18 Blocks & 72 Bricks; average 1.8 Blocks & 7.2 Bricks per Gate Well Structure);

TOTAL - 1 Gate Well Reconstruct with new Cover (total 8 Blocks & 29 Bricks);

TOTAL - 3 Street Box Structure adjusted with new Cover (Total 0.00 Blocks & 0.00 Bricks); and,

TOTAL - 3 Survey Monument Cover (total 0 Blocks & 3 Bricks; average 0.00 Blocks & 1.00 Bricks per Monument Cover).

Visitors:

- None approached to or sought after by the writer.

Traffic:

- - No incidents today.

Attachments:

- None.

Covid-19 check: 97.1*f



City of Detroit

Inspector's Daily Report

8/31/2020 6:10 PM

FieldManager 5.3c

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Fort Wayne Contracting, Inc.	Finisher	2	8.00	Mini-Loader, Bobcat	1	4.00
	Finisher Foreman	1	4.00	S650		
	(Derek)			Mixer, MultiQuip	1	4.00
	Laborer	3	12.00	Pick-Up Truck, GMC	1	4.00
	Operator	1	4.00	Steak Truck, Ford	1	4.00

Reviewed By: _____
(Signature)

(Date)