



City of Detroit

Inspector's Daily Report

8/27/2020 11:38 AM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 8/26/2020	Day of Week Wednesday	Seq. No. 1	Import Date 9/1/2020	Project Engineer Jim Petronski / Ian Duncan - WSP	Construction Engineer Steve Bannasch - City of Detroit
Inspector's Initials-Name LE Lenoris Elliott				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By LE, Lenoris Elliott		Revised By		Revision Date	Revision No.
Temperatures Low: 68 ° F High: 83 ° F		Weather Morning Rain / Afternoon Partly Sunny			



Inspector's Daily Report

Comments

STREET LOCATION:

Tireman from SB Southfield Service Drive to Spinoza

CONTRACTOR ONSITE:

Fort Wayne Contracting (Site Time 7:0AM to 7:30PM)

CONTRACTOR ACTIVITIES:

Fort Wayne adjusted structures at the following location:

Tireman from SB Southfield Service Drive to Spinoza:

West Bound Right Lane

50' W/Rosemont (S-MH)

50' W/Greenview (S-MH)

Artesian (MB)

19236 (CB)

Grandville (S-MH)

25' W/Grandville (CB)

Westwood NE Corner (CB)

Westwood NW Corner (W-MH)

50' W/Westwood (CB)

Minock NE Corner (W-MH)

Minock (S-MH)

50' E/Auburn (CB)

100' W/Auburn (CB)

19650 (CB)

Plainview (S-MH)

19804 (CB)

Evergreen (MB)

20022 (CB)

20040 (CB)

Vaughan NW Corner (CB)

Stout NE Corner (CB)

Stout NW Corner (CB)

20444 (CB)

20550 (CB)

Patton (S-MH)

20614 (CB)

20644 (CB)

Piedmont NW Corner (WVB & Shutoff)

20760 (CB)

Pierson (S-MH)

20826 (S-MH)

Burt east side (CB)

Burt NE Corner (CB)

Burt (MB)

Burt NW Corner (CB)

Trinity east side (CB)

Trinity (S-MH)

East Bound

Across of Trinity (CB)

West of Burt (CB)

20785 (CB)

20775 (W-MH)

20767 (CB)



Inspector's Daily Report

Braile SE Corner (CB)
20615 (CB)
Patton (S-MH)
20541 (CB)
20533 (S-MH)
20445 (CB)
20401 (CB)
20401 (W-MH)
Stout (S-MH)
20249 (CB)
20201 (WVB & Shutoff)
20151 (Shutoff)
20119 (S-MH)
20111 (CB)
Vaughan (S-MH)
20049 (CB)
20025 (CB)
19847 (W-MH)
19815 (CB)
Plainview SE Corner (CB)
19627 (CB)
19621 (S-MH)
19611 (CB)
Auburn SE Corner (W-MH)
Auburn SE Corner (W-MH)
Auburn SE Corner (CB)
19511 (CB)
Minock SE Corner (W-MH)
19437 (CB)
19411 (CB)
Westwood SW Corner (W-MH)
Westwood (S-MH)
East of Westwood (CB)
100' W/Grandville (S-MH)
West of Grandville (CB)
19237 (CB)
19207 (WVB & Shutoff)
West of Piedmont (W-MH)

4037050 _Dr Structure Cover, Adj, Case 1, Modified at (Total 73)
4037050 _Dr Structure Cover, Type CB, Modified, Adj at (Total 46)
4037050 _Dr Structure Cover, Type Sewer MH, Modified, Adj at (Total 17)
4037050 _Dr Structure Cover, Type Water MH, Modified, Adj at (Total 10)
4037050 _Dr Structure Cover, Type Water Valve Box, Modified, Adj at (Total 3)
_8237050 _Water Shutoff, Adj, Modified, Adj at (Total 4)
_8210001 Monument Box at (Total 3)

CONCRETE PLACEMENT:

McCoig Materials delivered a total of 27.0 cubic yards. Fort Wayne Contracting placed a total of 26.0 (Waste 1.0) cubic yards of the concrete mix design number P-NCOM-B2 for the structure adjustments at the following locations: Tireman from SB Southfield Service Drive to Spinoza.

The concrete was deposit directly into the placement areas by using concrete chutes. Hand tools were used to finish concrete surface.

MATERIAL TESTING:



City of Detroit

Inspector's Daily Report

8/27/2020 11:38 AM

FieldManager 5.3c

Certified concrete technicians from Somat and CCT were onsite to perform QA/QC concrete field testing. The certified technicians informed the inspector that the concrete field test results have met the concrete mix design parameters as specified in the project contract/plans and specification.

ATTACHMENTS:

Form_1174R

Concrete QA Correlation

COVID 19 ONSITE TESTING:

Kobi Smith (WSP) performed a body temperature reading by using an infrared temperature gun on myself and reading at measured 96.8 Fahrenheit.

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Fort Wayne Contracting, Inc.	Concrete Finisher	2	12.50	Bobcat Skid Steer	3	12.50
	Foreman	1	12.50	Cat 914 Loader	1	12.50
	Labour	8	12.50	Dump Truck w/Trailer	3	12.50
	Operator	3	12.50	Ford F550 Stake Truck-w/Trailer	1	12.50
				Ford F650 Stake Truck	1	12.50
				Ford F750 Stake Truck	1	12.50
				Pickup Truck	3	12.50

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Dr Structure Cover, Adj, Case 1, Modified, Adj	4037050	0930	PW-7018	0000	73.000	Ea	Tireman from SB Southfield Service Drive to Spinoza.		
Contractor: Fort Wayne Contracting, Inc.									
Block, Concrete						138.00	Ea		
Brick, Concrete						1,033.00	Ea		
Concrete, Type P-NC						26.00	Cyd		
Mortar, Standard						4.50	Cyd		
Material Remarks: 30 Bags									
_ Dr Structure Cover, Type CB, Modified, Adj	4037050	0940	PW-7018	0000	46.000	Ea	Tireman from SB Southfield Service Drive to Spinoza.		
Contractor: Fort Wayne Contracting, Inc.									
Structure Cover, Type CB						46.00	Ea		
_ Dr Structure Cover, Type Sewer MH, Modified, Adj	4037050	0960	PW-7018	0000	17.000	Ea	Tireman from SB Southfield Service Drive to Spinoza.		
Contractor: Fort Wayne Contracting, Inc.									
Structure Cover, MH, Type Sewer						17.00	Ea		



City of Detroit

Inspector's Daily Report

8/27/2020 11:38 AM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Dr Structure Cover, Type Water MH, Modif ied, Adj	4037050	0965	PW-7018	0000	10.000	Ea	Tireman from SB Southfield Service Drive to Spinoza.		
Contractor: Fort Wayne Contracting, Inc.									
Structure Cover, MH, Type Water					10.00	Ea			
_ Dr Structure Cover, Type Water Valve Box , Modified, Adj	4037050	0970	PW-7018	0000	3.000	Ea	Tireman from SB Southfield Service Drive to Spinoza.		
Contractor: Fort Wayne Contracting, Inc.									
Structure Cover, Type Water Valve Box					3.00	Ea			
_ Water Shutoff, Adj, Modified	_8237050	0900	PW-7018	0000	4.000	Ea	Tireman from SB Southfield Service Drive to Spinoza.		
Contractor: Fort Wayne Contracting, Inc.									
Monument Box	_8210001	0880	PW-7018	0000	3.000	Ea	Tireman from SB Southfield Service Drive to Spinoza.		
Contractor: Fort Wayne Contracting / Ajax Paving Industries, a joint ven									
Casting, Monument Box					3.00	Ea			

Reviewed By: _____
(Signature)

(Date)