



City of Detroit

Inspector's Daily Report

9/8/2020 3:16 PM

FieldManager 5.3c

Contract: PW-7018, City of Detroit Resurfacing 2020

IDR Date 9/2/2020	Day of Week Wednesday	Seq. No. 1	Import Date 9/15/2020	Project Engineer Jim Petronski / Ian Duncan - WSP	Construction Engineer Steve Bannasch - City of Detroit
Inspector's Initials-Name DH Dwight Harris				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By DH, Dwight Harris		Revised By		Revision Date	Revision No.
Temperatures Low: 67 ° F High: 82 ° F		Weather Sunny			

Comments

Ajax Paving Ind. set up arrow boards, construction signs, and barricades to place 5E3 HMA material on Wyoming, just north of Curtis to 6 Mile Road. Contractor used vac truck with sweeper and a tractor with broom to clean existing pavement before bond coat was applied. Existing pavement surface was in sound condition and free of loose material. Bond coat was applied and allowed time to adhere to surface before HMA material was placed. 5E3 HMA material was placed at 1.5 thickness as per specifications. Thickness depth was checked thru out the day, along with temperatures of materials. Temperatures ranged between 280 to 310 degrees thru out the day. An average yield was 203, due to low grade levels in some areas and maintain the proper slope for water drainage. Material was place with a paver, with a full- width vibratory screed that provided a uniformly finish, free of tears, and other blemishes. Steel - Wheeled rollers, with vibrators, smooth roller wheels, and sprinklers were used to obtain compaction of material and a smooth finished surface. Density testing was performed by Somat Engineering and Ajax personnel, required density was obtained. Contractor placed 4" White temporary tape for pavement markings. Job site safe and secure at the end of the day.
Site visit by Jim Pertronski PE.

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Ajax Paving Industries, Inc.	Flaggers	6		Backhoe	1	
	Foreman	1		Low Boy Ashpalt	10	
	Labors	4		Haulers		
	Operators	6		Paver	1	
				Roller	3	
				Spray Truck	1	

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ HMA Approach, Modified, Adj Contractor: Ajax Paving Industries, Inc. Item Remarks: Ajax Plant #7									
Bond Coat, Emulsified Asphalt SS-1H	5017031	0975	PW-7018	0000	59.500	Ton	Approaches on Wyoming, 8 Mile to 6 Mile		
Material Remarks: Posted with 5E3 HMA pay item									
HMA, 5E3									
Material Remarks: Final Field Measure Ajax Paving									

Contract: PW-7018

IDR: 9/2/2020, DH, 1

Page 1 of 2



City of Detroit

Inspector's Daily Report

9/8/2020 3:16 PM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
HMA, 5E3	_5010057	0270	PW-7018	0000	1,316.610	Ton	Wyoming , Curtis to 6 Mile Road		
Contractor: Fort Wayne Contracting / Ajax Paving Industries, a joint ven									
Item Remarks: Ajax Plant #7									
Bond Coat, Emulsified Asphalt SS-1H							1,300.00	Gal	
Material Remarks: Ajax Plant #7									
HMA, 5E3					1,316.61	Ton			
Material Remarks: Final Field Measure Ajax Paving									
PavtMrkg,WtRef,Type R, Tape,4 in,Ye,Temp	_8120246	0780	PW-7018	0000	258.000	Ft	Wyoming , Curtis to 6 Mile Road		
Contractor: P.K. Contracting, Inc.									
Pavt Mrkg, Type R, Tape, Yellow							258.00	Ft	
Material Remarks: Final Field Measure Ajax Paving									

Reviewed By: _____
(Signature)

(Date)