



City of Detroit

Inspector's Daily Report

9/8/2020 3:15 PM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 9/3/2020	Day of Week Thursday	Seq. No. 1	Import Date 9/15/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Steve Bannasch - City of Detroit
Inspector's Initials-Name DH Dwight Harris				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By DH, Dwight Harris		Revised By		Revision Date	Revision No.
Temperatures Low: 57 ° F High: 82 ° F		Weather Sunny			

Comments

Ajax Paving Ind. set up arrow boards, construction signs, and barricades as needed to place 5E3 HMA material in approaches on Wyoming between 8 Mile Road and 6 Mile Road. Contractor used vac truck with sweeper and a tractor with broom to clean existing pavement before bond coat was applied. Existing pavement surface was in sound condition and free of loose material. Bond coat was applied and allowed time to adhere to surface before HMA material was placed. 5E3 HMA material was placed at 1.5 thickness as per specifications. Thickness depth was checked thru out the day, along with temperatures of materials. Temperatures ranged between 280 to 310 degrees thru out the day. . Material was place with a paver , with a full- width vibratory screed that provided a uniformly finish, free of tears, and other blemishes. Steel - Wheeled rollers, with vibrators, smooth roller wheels, and sprinklers were used to obtain compaction of material and a smooth finished surface. Density testing was performed by Somat Engineering and Ajax personeel, required density was obtained. Job site safe and secure at the end of the day. Site visit by Jim Pertronski PE.

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Ajax Paving Industries, Inc.	Flagers	4	8.00	Backhoe	1	8.00
	Foreman	1	8.00	Low Boy Ashpalt	2	8.00
	Labors	4	8.00	Haulers		
	Operators	5	8.00	Paver	1	8.00
				Roller	2	8.00
				Spray Truck	1	8.00
				Stake truck	1	8.00
				Vac Truck/ Broom	1	8.00



City of Detroit

Inspector's Daily Report

9/8/2020 3:15 PM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ HMA Approach, Modified, Adj	5017031	0975	PW-7018	0000	88.560	Ton	Approaches on Wyoming between 8 Mile and 6 Mile.		
Contractor: Ajax Paving Industries, Inc.									
Item Remarks: Ajax Plant #7									
Bond Coat, Emulsified Asphalt SS-1H						150.00	Gal		
Material Remarks: Ajax Plant #7									
HMA, 5E3						88.56	Ton		
Material Remarks: Final Field Measure Ajax Paving									
94.56 Delivered, 6 ton waste.									

Reviewed By: Carly Taylor Carly Taylor
Jan 7 2021 3:07 PM
(Signature)

(Date)