



City of Detroit

Inspector's Daily Report

9/4/2020 6:28 AM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 9/3/2020	Day of Week Thursday	Seq. No. 1	Import Date 9/15/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Steve Bannasch - City of Detroit
Inspector's Initials-Name DW Damian Welborne				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By DW, Damian Welborne			Revised By	Revision Date	Revision No.
Temperatures Low: 63 ° F High: 84 ° F			Weather Mostly Sunny		



Inspector's Daily Report

Comments

Wyoming Avenue from McNichols Road to 8 Mile Road.

Ajax Paving Industries (API), Foreman Sean.

6:00 AM – 11:00 AM

API worked on the intersecting approaches along southbound and northbound Wyoming Ave., from the Santa Maria St. to Norfolk St.

Along Wyoming Ave. API brushed the curbs, swept the intersecting approaches, applied bond coat and placed 88.56 Tons of 5E3 HMA wearing course, pursuant to Section 501, 2.00 inches loose / 1.50 inches compacted, at Thatcher St. west, Santa Clara St. west, Santa Maria St. west, Santa Maria St. east, Santa Clara St. east, Thatcher St. east, Cambridge St. east, Pembroke St. east, Chippewa St. east, Norfolk St. east, Norfolk St. west, Chippewa St. west and St. Martins St. west.

Refer to IDR written by D. Harris for postings for the work performed at this location by this Contractor on this day.

Visitors:

- None approached to or sought after by the writer.

Traffic:

- - No incidents today.

Attachments:

- Thatcher St. West Side HMA 5E3 Approach Sheet (electronic copy);
- Sant Clara St. West Side HMA 5E3 Approach Sheet (electronic copy);
- Santa Maria St. West Side HMA 5E3 Approach Sheet (electronic copy);
- Santa Maria St. East Side HMA 5E3 Approach Sheet (electronic copy);
- Sant Clara St. East Side HMA 5E3 Approach Sheet (electronic copy);
- Thatcher St. East Side HMA 5E3 Approach Sheet (electronic copy);
- Cambridge St. East Side HMA 5E3 Approach Sheet (electronic copy);
- Pembroke St. East Side HMA 5E3 Approach Sheet (electronic copy);
- Chippewa St. East Side HMA 5E3 Approach Sheet (electronic copy);
- Norfolk St. East Side HMA 5E3 Approach Sheet (electronic copy);
- Norfolk St. West Side HMA 5E3 Approach Sheet (electronic copy);
- Chippewa St. West Side HMA 5E3 Approach Sheet (electronic copy);
- St. Martins St. West Side HMA 5E3 Approach Sheet (electronic copy); and,
- Wyoming HMA Yield Calc Sheet 2020-09-03 (electronic copy).

Covid-19 check: 97.1*f



City of Detroit

Inspector's Daily Report

9/4/2020 6:28 AM

FieldManager 5.3c

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Ajax Paving Industries, Inc.	Flagger	1	4.00	Backhoe, Cat 430F	1	5.00
	Flagger	2	10.00	Paver, Carlson EZIV	1	5.00
	Laborer	4	20.00	Pick Up Truck, Ford	1	5.00
	Operator	4	20.00	Portable Toilet	1	5.00
	Operator (Progressive Sweep)	1	5.00	Roller, Cat CB13	1	5.00
	Operator Foreman (Shawn)	1	5.00	Roller, Cat CB36B	1	5.00
				Roller, Cat CB54xW	1	5.00
				Street Sweeper (Progressive Sweep)	1	5.00
				Tack Truck, LeeBoy	1	5.00

Reviewed By: Carly Taylor Carly Taylor
Jan 7 2021 3:08 PM
(Signature)

(Date)