



City of Detroit

Inspector's Daily Report

9/14/2020 5:33 PM

FieldManager 5.3c

Contract: PW-7018, City of Detroit Resurfacing 2020

IDR Date 9/11/2020	Day of Week Friday	Seq. No. 1	Import Date 9/15/2020	Project Engineer Jim Petronski / Ian Duncan - WSP	Construction Engineer Steve Bannasch - City of Detroit
Inspector's Initials-Name DH Dwight Harris				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By DH, Dwight Harris		Revised By		Revision Date	Revision No.
Temperatures Low: 55 ° F High: 72 ° F		Weather Sunny			

Comments

Ajax Paving Industries set up arrow boards, construction signs, and barricades on Wyoming between 8 Mile Road and 6 Mile Road to perform HMA Approach Driveway operation. The existing HMA surface was removed with backhoe on residential and commercial driveways as needed. Each driveway was swept clean with a vac truck and a tractor with broom, of all loose material, debris, and moisture. Bond coat was applied at a rate of 0.10 gallons per square yard and terminated in a neat straight line of point. 5E3 HMA material was placed and compacted with a roller from the newly constructed pavement surface to a point in the driveway that would provide positive drainage from the driveway out to the street flow line. Entire street was swept of all loose HMA material. Job site was in clean, and safe condition at the end of the day.

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Ajax Paving Industries, Inc.	Flaggers	1	10.00	Backhoe	2	10.00
	Foreman	1	10.00	Low Boy Asphalt	1	10.00
	Labors	3	10.00	Haulers		
	Operators	4	10.00	Roller	1	10.00
				Spray Truck	1	10.00
				Stake truck	1	10.00
				Tractor w/Broom	1	10.00
				Vac Truck/ Broom	1	10.00

Site Information

Site Number	Site Description	Days Charged	Contractor(s) Working	Hours Available	Hours Worked	Controlling Operations	Reason for Delays	Comments
00	Overall Contract Site	N/A	Yes		10.00			



City of Detroit

Inspector's Daily Report

9/14/2020 5:33 PM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ HMA Shoulder, Modified, Adj Contractor: Ajax Paving Industries, Inc.	5017031	0980	PW-7018	0000	80.350	Ton	Driveway Approaches on Wyoming, bet. 8 Mile and 6 Mile		
Item Remarks: Ajax Plant #7									
Bond Coat, Emulsified Asphalt SS-1H						110.00	Gal		
Material Remarks: Final Field Measure Ajav Paving									
HMA, 5E3						80.35	Ton		
Material Remarks: 85.35 delivered, 5 tons waste. Ajav Plant #7									

Reviewed By: _____
(Signature)

(Date)