



City of Detroit

Inspector's Daily Report

9/21/2020 11:47 AM

FieldManager 5.3c

Contract: PW-7018, City of Detroit Resurfacing 2020

IDR Date 9/15/2020	Day of Week Tuesday	Seq. No. 1	Import Date 10/8/2020	Project Engineer Jim Petronski / Ian Duncan - WSP	Construction Engineer Steve Bannasch - City of Detroit
Inspector's Initials-Name DH Dwight Harris				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By DH, Dwight Harris		Revised By		Revision Date	Revision No.
Temperatures Low: 57 ° F High: 79 ° F		Weather Sunny			

Comments

Ajax Paving Industries on site at 6 am to begin set up of construction signs, arrow boards, and barricades to place 5E3 HMA material on Tireman, between Southfield Service Drive and Evergreen. Entire existing pavement was swept clean of all debris, loose material, and moisture with a vac truck. Bond coat was sprayed uniformly at a rate of 0.04 gallons per square yard. 5E3 HMA material was placed at 1.5 thickness as per MDOT specifications. Thickness depths were checked thru out the day, along with temperatures of material. Temperatures ranged between 280 310 degrees. An average yield 175, due to low grade levels in some levels and in order to maintain proper slope for water drainage. HMA material was placed with a paver, with a full width screed that provided a uniform finish, free of tears and other blemishes. Steel wheeled rollers were used for compaction of material and smooth finish. Density testing was performed by Somat Engineering and Ajax personnel, required density was obtained. Contractor placed 4 Yellow Temporary Tape for pavement markings. Job site safe and secure at the end of the day. Site visit by Jim Petronski PE.

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Ajax Paving Industries, Inc.	Flaggers	4	9.00	Backhoe	1	9.00
	Foreman	1	9.00	Low Boy Ashpalt	11	9.00
	Labors	4	9.00	Haulers		
	Operators	6	9.00	Paver	1	9.00
				Roller	3	9.00
				Spray Truck	1	9.00
				Stake truck	1	9.00
				Vac Truck/ Broom	1	9.00

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
HMA, 5E3	_5010057	0270	PW-7018	0000	1,711.400	Ton	Tireman between South Service Drive and Minock.		
Contractor: Ajax Paving Industries, Inc.									
Item Remarks: Ajax Plant #7									
Bond Coat, Emulsified Asphalt SS-1H						1,750.00	Gal		
Material Remarks: Final Field Measure Ajax Paving									
HMA, 5E3						1,711.40	Ton		
Material Remarks: Final Field Measure Ajax Paving.									

Contract: PW-7018

IDR: 9/15/2020, DH, 1

Page 1 of 2



City of Detroit

Inspector's Daily Report

9/21/2020 11:47 AM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
PavtMrkg,WtRef,Type R, Tape,4 in,Ye,Temp	_8120246	0780	PW-7018	0000	512.000	Ft	Tireman between Southfield and Minock		
Contractor: P.K. Contracting, Inc.									
Item Remarks: Final Field Measure ASjax Paving									
Pavt Mrkg, Type R, Tape, Yellow									
Material Remarks: Final Field Measure Ajax Paving									
						512.00	Ft		

Reviewed By: _____
(Signature)

(Date)