



City of Detroit

Inspector's Daily Report

9/21/2020 11:58 AM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 9/16/2020	Day of Week Wednesday	Seq. No. 1	Import Date 10/8/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Steve Bannasch - City of Detroit
Inspector's Initials-Name DH Dwight Harris				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By DH, Dwight Harris		Revised By		Revision Date	Revision No.
Temperatures Low: 55 ° F High: 73 ° F		Weather Sunny			

Comments

Ajax Paving Industries on site at 6 am to begin set up of construction signs, arrow boards, and barricades to place 5E3 HMA material on Tireman, between Southfield Service Drive and Evergreen. Entire existing pavement was swept clean of all debris, loose material, and moisture with a vac truck. Bond coat was sprayed uniformly at a rate of 0.04 gallons per square yard. 5E3 HMA material was placed at 1.5 thickness as per MDOT specifications. Thickness depths were checked thru out the day, along with tempertures of material. Tempertures ranged between 280 and 310 degrees. Yields onvarious loads were taken and will recorded by Inspector Damien Welborne. HMA material was placed with a paver, with a full width screed that provided a uniformly finish, free of tears and other blemishes. Steel wheeled rollers were used for compaction of material and smooth finish. Density testing was performed by Somat Engineering and Ajax personnel, required density was obtained. Contractor placed 4 Yellow Temporary Tape for pavement markings. Job site safe and secure at the end of thev day. Site visist by Jim Petronski PE. All pay items to be posted by Inspector Damien Welborne.

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Ajax Paving Industries, Inc.	Flagers	5	9.00	Backhoe	1	9.00
	Foreman	1	9.00	Low Boy Ashpalt	12	9.00
	Labors	4	9.00	Haulers		
	Operators	5	9.00	Paver	1	9.00
				Roller	3	9.00
				Spray Truck	1	9.00
				Stake truck	1	9.00
				Vac Truck/ Broom	1	9.00

Reviewed By: Carly Taylor Carly Taylor
Jan 7 2021 3:08 PM
(Signature)

(Date)