



City of Detroit

Inspector's Daily Report

12/9/2020 11:37 AM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 9/16/2020	Day of Week Wednesday	Seq. No. 1	Import Date 12/9/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Steve Bannasch - City of Detroit
Inspector's Initials-Name DW Damian Welborne				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By DW, Damian Welborne		Revised By CAT, Carly A Taylor		Revision Date 12/9/2020 11:36 AM	Revision No. 1
Temperatures Low: 57 ° F High: 75 ° F		Weather Hazy			



Inspector's Daily Report

Comments

Tireman Avenue from the Southfield Freeway to Spinoza Street.

Ajax Paving Industries (API), Foreman Sean.

6:00 AM – 4:30 PM

API set traffic cones along westbound and eastbound Tireman Ave., from Minock St. and Westwood St. through Evergreen Rd. to the east ROW of Spinoza St.

Along Tireman Ave. API set, shifted AND removed traffic cones, swept the leveling course, marked encountered structures, applied bond coat and placed wearing course of 5E3 HMA pursuant to Section 501, 2.00 inches loose / 1.50 inches compacted, cleared and pitched the HMA at encountered structures, stich striped the centerline of the road from 70.00 FT west of the west ROW of Minock St. westbound right and center lanes, and 38.50 FT west of Westwood St. eastbound right lane to the east ROW of Spinoza St.

- Note: WSP / OEI HM Ticket #15 (one of two API Tickets # 12) with a 4E1 Mix was erroneously delivered to the site. Said ticket was replaced with WSP / OEI Ticket # "Correction" (API Ticket # 24). HMA delivered with WSP / OEI Ticket #15 was placed in the center lane of Tireman Ave. from the ROW of Evergreen Rd. 351.00 FT. west. Somat Engineering and API's QC technician double checked density at said location. The work is acceptable.

- Note: 20025 Tireman Ave. resident complained about the lack of berm restoration for the third time.

- TOTAL - 1655.09 Tons HMA 5E3 placed, including 8.00 Tons of waste.

- TOTAL - 1800.00 Gallons emulsified bond coat placed.

Visitors:

- None approached to or sought after by the writer.

Traffic:

- No incidents today.

Attachments:

- API HMA 5E3 Tickets # 1 thru 34 including errant #12 and correction #24 (hard copy);
- JCC Tack Coat Ticket #1 (hard copy); and,
- PW-7018 Tireman HMA Yield Calc Sheet 20200916 (electronic copy).

Covid-19 check: 96.9*f



Inspector's Daily Report

12/9/2020 11:37 AM

FieldManager 5.3c

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Ajax Paving Industries, Inc.	Flagger	4	38.00	Backhoe, Cat 430F	1	9.50
	Laborer	5	47.50	Broom, J. Deere	1	9.50
	Operator	5	47.50	0B4052R		
	Operator (Progressive Sweep)	1	9.50	Paver, Carlson EZIV	1	9.50
	Operator Foreman (Shawn)	1	9.50	Pick Up Truck, Ford	1	9.50
				Portable Toilet	1	9.50
				Roller, Cat CB13	1	9.50
				Roller, Cat CB36B	1	9.50
				Roller, Cat CB64B	1	9.50
				Roller. Beuthling PUP	1	9.50
				Steak Truck, Ford	1	9.50
				Street Sweeper (Progressive Sweep)	1	9.50
				Tack Truck, Rosco LeeBoy	1	9.50
				Water Truck, Frieghtliner	1	9.50

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
HMA, 5E3 Contractor: Ajax Paving Industries, Inc.	_5010057	0270	PW-7018	0000	0.000	Ton	Tireman Avenue from the Southfield Freeway to Spinoza Street.		
Item Remarks: Quantity posted on ID 9/16/2020 IDR.									
Bond Coat, Emulsified Asphalt SS-1H Material Remarks: Material: Jay Cobb Corporation Visually identified and accepted.							0.00 Gal		
HMA, 5E3 Material Remarks: Material: Ajax Paving Industries, Plant #7. Visually identified and accepted.							0.00 Ton		

Reviewed By: Carly Taylor Carly Taylor
Jan 7 2021 3:09 PM
(Signature)

(Date)