



City of Detroit

Inspector's Daily Report

9/21/2020 4:56 PM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 9/16/2020	Day of Week Wednesday	Seq. No. 1	Import Date 5/11/2021	Project Engineer Jim Petronski / Ian Duncan - WSP	Construction Engineer Steve Bannasch - City of Detroit
Inspector's Initials-Name KS Kobi Smith				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By KS, Kobi Smith		Revised By		Revision Date	Revision No.
Temperatures Low: 52 ° F High: 82 ° F		Weather Mostly Sunny			

Comments

6 am – Ajax continued to pave Wear course of 5E3 on the full width and depth of the Mainline. Tireman Rd's Mainline this morning from Minock to Spinoza and started the day by setting up advance warning signage and devices. The contractor continued their street sweeping the pavement and applied bonding agent as the surfaces are cleaned ahead of the paving crew. Ajax began placing approximately 1600 tons of 5E3 HMA on the mainline of Tireman from Minock WB to Spinoza. The 5E3 HMA is being placed at 2" compacted to 1.5" final leveling course once steam rolled. There are testing representatives for QC and QA to perform HMA testing on this day. This work also follows MDOT Spec 501 standards. Please see D. Welborne and D. Harris' IDR's for more detailed information, manpower and equipment on this work.

1:15pm—PK Contracting arrived on site on Sherwood St to stripe it. PK prepped the new 5E3 HMA surface by blasting the surface with glass beads to achieve the proper profile to accept the STP Polymer paint striping. The contractor applied 4" yellow poly striping doubled solid and 4" skip white poly striping in both the NB and SB lanes of Sherwood St. All work mentioned in this statement was confirmed completed and performed properly according to 2012 MDOT Spec sections 811 and 920.

3 pm – All crews continued to work through this time of the day. This work also follows MDOT Spec 501 standards.

7 pm - The crews dispersed for the day after completing all task performed today.

Soil and Erosion Control:
None.

Traffic Control:
Advance warning signs, traffic regulators w/signs and barricades EB on Tireman st in Detroit, EB and WB between Minock and Spinoza.
Project Visitors:

Materials:
42" pull barricades, Advance warning signs
Attachments:



City of Detroit

Inspector's Daily Report

9/21/2020 4:56 PM

FieldManager 5.3c

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
P.K. Contracting, Inc.	Driver	3	4.00	Material Truck	1	4.00
	Laborer/Paint Operator	3	4.00	Stake Truck w/arrow board	1	4.00
				Striper (truck)	1	4.00

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
Pavt Mrkg, Sprayable Thermopl, 4 inch, White	_8110153	0580	PW-7018	0000	1,330.000	Ft	This work is on Sherwood St in Detroit from 7 mile to Nevada		
Contractor: P.K. Contracting, Inc.									
Item Remarks: All work was inspected and approved for application per contract drawings by KS.									
Pavt Mrkg, Glass Beads							70.00 Lbs		
Pavt Mrkg, Spray Thermoplastic, White							150.00 Lbs		
Pavt Mrkg, Sprayable Thermopl, 4 inch, Yellow	_8110154	0590	PW-7018	0000	4,604.000	Ft	This work is on Sherwood St in Detroit from 7 mile to Nevada		
Contractor: P.K. Contracting, Inc.									
Item Remarks: All work was inspected and approved for application per contract drawings by KS.									
Pavt Mrkg, Glass Beads							180.00 Lbs		
Pavt Mrkg, Spray Thermoplastic, Yellow							500.00 Lbs		

Reviewed By: _____
(Signature)

(Date)