



City of Detroit

Inspector's Daily Report

9/24/2020 11:21 AM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 9/17/2020	Day of Week Thursday	Seq. No. 1	Import Date 10/8/2020	Project Engineer Jim Petronski / Ian Duncan - WSP	Construction Engineer Steve Bannasch - City of Detroit
Inspector's Initials-Name DH Dwight Harris				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By DH, Dwight Harris		Revised By		Revision Date	Revision No.
Temperatures Low: 55 ° F High: 70 ° F		Weather Sunny			

Comments

Ajax Paving Industries on site at 6 am to begin set up of construction signs, arrow boards, and barricades to place 5E3 HMA material in approaches on Tireman, between Southfield Service Drive and Evergreen. Pavement in each approach was swept clean of all debris, loose material, and moisture with a vac truck. Bond coat was sprayed uniformly at a rate of 0.10 gallons per square yard. 5E3 HMA material was placed at 1.5 thickness as per MDOT specifications. Thickness depths were checked thru out the day, along with temperatures of material. Temperatures ranged between 296 and 310 degrees. HMA material was placed with a paver, with a full width screed that provided a uniformly finish, free of tears and other blemishes. Special attention was given to meet existing handicap ramps. Steel wheeled rollers were used for compaction of material and smooth finish. Density testing was performed by Somat Engineering and Ajax personnel, required density was obtained. Job site safe and secure at the end of the day. Site visit by Jim Petronski PE.

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Ajax Paving Industries, Inc.	Flaggers	3	8.00	Backhoe	1	8.00
	Foreman	1	8.00	Low Boy Ashpalt	1	8.00
	Labors	4	8.00	Haulers		
	Operators	6	8.00	Paver	1	8.00
				Roller	2	8.00
				Spray Truck	1	8.00
				Stake truck	1	8.00
				Tractor w/Broom	1	8.00
				Vac Truck/ Broom	1	8.00



City of Detroit

Inspector's Daily Report

9/24/2020 11:21 AM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ HMA Approach, Modified, Adj Contractor: Ajax Paving Industries, Inc.	5017031	0975	PW-7018	0000	137.460	Ton	Approaches on Tireman between Spinoza and Southfield Service Drive		
Item Remarks: Ajax Plant #7									
Bond Coat, Emulsified Asphalt SS-1H						180.00	Gal		
Material Remarks: Ajax Plant #7									
HMA, 5E3						137.46	Ton		
Material Remarks: Final Field Measure Ajax Paving									

Reviewed By: _____
(Signature)

(Date)