



City of Detroit

Inspector's Daily Report

9/24/2020 7:57 AM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 9/17/2020	Day of Week Thursday	Seq. No. 1	Import Date 12/9/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Steve Bannasch - City of Detroit
Inspector's Initials-Name DW Damian Welborne				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By DW, Damian Welborne		Revised By		Revision Date	Revision No.
Temperatures Low: 52 ° F High: 70 ° F		Weather Overcast			



Inspector's Daily Report

9/24/2020 7:57 AM

FieldManager 5.3c

Comments

ONE CONTRACTOR / TWO SITES.

FIRST SITE. Forest Avenue from Trumbull Street to John R Street.

Ajax Paving Industries (API), Foreman Jonnie.

0600 HRS – 1830 HRS

API scoured and paved driveway approaches along eastbound Forest Ave. from Trumbull St. to John R St.

The work included the removal of sand and gravel, the removal of loose and bonded HMA, the brushing of the driveway approaches, the application of binder and the feathered placement and roller compaction of approximately 219.29 SYD's of 5E3 HMA pursuant to City of Detroit Special Provision for HMA Approach Driveway Modified specification at 23 residential and commercial addresses and utility easements. Refer to HMA Approach Driveway Locations attachment.

API swept the street and removed traffic cones placed for the work at the end of the day.

- TOTAL - 20.06 Tons HMA 5E3 placed, including 1.00 Ton waste.
- TOTAL - 18.36 Gallons emulsified bond coat placed.

Visitors:

- None approached to or sought after by the writer.

Traffic:

- No incidents today.

Attachments:

- HMA Approach Driveway Locations Sheet - Forest (electronic copy); and,
- Ajax Plant No. 7 Asphalt Ticket No. 1 - Forest (hard copy).

SECOND SITE. Southfield Service Drive, Northbound, from Plymouth Road to Schoolcraft Road.

Ajax Paving Industries (API), Foreman Jonnie.

0600 HRS – 1830 HRS

API scoured and paved driveway approaches along the northbound Southfield Service Dr. from Plymouth Rd. to Schoolcraft Rd.

The work included the removal of sand, gravel and trash, the removal of loose and bonded HMA, the removal of delaminated concrete underlayment, the brushing of the driveway approaches, the application of binder and the feathered placement and roller compaction of approximately 79.23 SYD's of 5E3 HMA pursuant to City of Detroit Special Provision for HMA Approach Driveway Modified specification at 18 residential and commercial addresses and utility easements. Refer to HMA Approach Driveway Locations attachment.

API swept the street and removed traffic cones placed for the work at the end of the day.

- TOTAL - 12.29 Tons HMA 5E3 placed, including 1.00 Ton waste.
- TOTAL - 6.64 Gallons emulsified bond coat placed.

Visitors:

- None approached to or sought after by the writer.

Traffic:



City of Detroit

Inspector's Daily Report

9/24/2020 7:57 AM

FieldManager 5.3c

Incidents:

- No incidents today.

Attachments:

- HMA Approach Driveway Locations Sheet - Southfield (electronic copy);
- Ajax Plant No. 7 Asphalt Ticket No. 2 - Southfield (hard copy); and,
- Jay Cobb Corporation Plant No. 2 Emulsified Binder Ticket - Forest & Southfield (hard copy).

Covid-19 check: 90.1*f

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Ajax Paving Industries, Inc.	Flagger	3	37.50	Backhoe, Cat 430F	1	12.50
	Laborer	4	50.00	Compressor, Aiman	1	12.50
	Operator	4	50.00	RDS185S		
	Operator (National)	1	12.50	Pick Up Truck, Ford	2	15.00
	Operator Foreman	1	12.50	Pitch Pot, Marathon	1	12.50
	(Jonnie)			Roller, Cat CB34	1	12.50
				Steak Truck, Ford	1	12.50
				Steak Truck, Peterbuilt	1	12.50
				Vactor Sweeper	1	12.50
				(National)		

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ HMA Approach, Modified, Adj	5017031	0975	PW-7018	0000	19.060	Ton	Forest Avenue from Trumbull Street to John R Street.		
Contractor: Ajax Paving Industries, Inc.									

Item Remarks: Plus 1.00 Ton Waste.

Bond Coat, Emulsified Asphalt SS-1H

18.36 Gal

Material Remarks: Material: Jay Cobb Corporation
Visually identified and accepted.

HMA, 5E3

19.06 Ton

Material Remarks: Material: Ajax Paving Industries, Plant #7.
Visually identified and accepted.



City of Detroit

Inspector's Daily Report

9/24/2020 7:57 AM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ HMA Approach, Modified, Adj Contractor: Ajax Paving Industries, Inc.	5017031	0975	PW-7018	0000	11.290	Ton	Southfield Service Drive, Northbound, from Plymouth Road to Schoolcraft Road.		

Item Remarks: Plus 1.00 Ton waste.

Bond Coat, Emulsified Asphalt SS-1H

6.64 Gal

Material Remarks: Material: Jay Cobb Corporation
Visually identified and accepted.

HMA, 5E3

11.29 Ton

Material Remarks: Material: Ajax Paving Industries, Plant #7.
Visually identified and accepted.

Reviewed By: Carly Taylor Carly Taylor
Jan 7 2021 3:11 PM
(Signature)

(Date)