



City of Detroit

Inspector's Daily Report

9/21/2020 5:30 PM

FieldManager 5.3c

Contract: PW-7018, City of Detroit Resurfacing 2020

IDR Date 9/17/2020	Day of Week Thursday	Seq. No. 1	Import Date 5/11/2021	Project Engineer Jim Petronski / Ian Duncan - WSP	Construction Engineer Steve Bannasch - City of Detroit
Inspector's Initials-Name KS Kobi Smith				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By KS, Kobi Smith		Revised By		Revision Date	Revision No.
Temperatures Low: 53 ° F High: 76 ° F		Weather Mostly Sunny			

Comments

6 am – Ajax continued to pave Wear course of 5E3 on the approaches on Tireman from Spinoza EB towards Southfield SD. The approach work this morning from started the day by setting up advance warning signage and devices. The contractor continued their street sweeping the pavement and applied bonding agent as the surfaces are cleaned ahead of the paving crew. Ajax began placing approximately 1200 tons of 5E3 HMA on the approaches of Tireman from Spinoza towards Southfield SD. The 5E3 HMA is being placed at 2" compacted to 1.5" final leveling course once steam rolled. There are testing representatives for QC and QA to perform HMA testing on this day. This work also follows MDOT Spec 501 standards. Please see D. Welborne and D. Harris' IDR's for more detailed information, manpower and equipment on this work.

11:30am—PK Contracting arrived on site on Wyoming to stripe it. PK prepped the new 5E3 HMA surface by blasting the surface with glass beads to achieve the proper profile to accept the STP Polymer paint striping. The contractor applied 4" yellow poly striping doubled solid & skipped and 4" solid & skipped white poly striping in both the NB and SB lanes of Wyoming St. All work mentioned in this statement was confirmed completed and performed properly according to 2012 MDOT Spec sections 811 and 920.

3 pm – All crews continued to work through this time of the day. This work also follows MDOT Spec 501 standards.

7 pm - The crews dispersed for the day after completing all task performed today.

Soil and Erosion Control:
None.

Traffic Control:
Advance warning signs, traffic regulators w/signs and barricades on Tireman st in Detroit, EB and WB between Spinoza and Southfield SD.
Project Visitors:

Materials:
42" pull barricades, Advance warning signs
Attachments:



City of Detroit

Inspector's Daily Report

9/21/2020 5:30 PM

FieldManager 5.3c

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
P.K. Contracting, Inc.	Driver	3	6.00	Material Truck	1	6.00
	Laborer/Paint Operator	3	6.00	Stake Truck w/arrow board	1	6.00
				Striper (truck)	1	6.00

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
---------------------------	-----------	------------	---------	----------	----------	------	----------	-----------	------

Pavt Mrkg, Sprayable Thermopl, 4 inch, White _8110153 0580 PW-7018 0000 6,659.000 Ft On Wyoming in Detroit from 6 mile to 7 mile

Contractor: P.K. Contracting, Inc.

Item Remarks: The mainline was striped for all NB and SB lanes and all materials and applications were inspected and approved by KS.

Pavt Mrkg, Glass Beads

250.00 Lbs

Pavt Mrkg, Spray Thermoplastic, White

705.00 Lbs

Pavt Mrkg, Sprayable Thermopl, 4 inch, Yellow _8110154 0590 PW-7018 0000 11,690.000 Ft On Wyoming in Detroit from 6 mile to 7 mile

Contractor: P.K. Contracting, Inc.

Item Remarks: The mainline was striped for all NB and SB lanes and all materials and applications were inspected and approved by KS.

Pavt Mrkg, Glass Beads

475.00 Lbs

Pavt Mrkg, Spray Thermoplastic, Yellow

1,300.00 Lbs

Reviewed By: _____
(Signature)

(Date)