



City of Detroit

## Inspector's Daily Report

9/24/2020 11:30 AM

FieldManager 5.3c

Contract: \_PW-7018, City of Detroit Resurfacing 2020

|                                                                                         |                              |                         |                                 |                                                |                                                                  |
|-----------------------------------------------------------------------------------------|------------------------------|-------------------------|---------------------------------|------------------------------------------------|------------------------------------------------------------------|
| <b>IDR Date</b><br>9/18/2020                                                            | <b>Day of Week</b><br>Friday | <b>Seq. No.</b><br>1    | <b>Import Date</b><br>10/8/2020 | <b>Project Engineer</b><br>Jim Petronski - WSP | <b>Construction Engineer</b><br>Steve Bannasch - City of Detroit |
| <b>Inspector's Initials-Name</b><br>DH Dwight Harris                                    |                              |                         |                                 | <b>Federal Project Number</b>                  | <b>Elec. Attachments</b><br>None                                 |
| <b>Prime Contractor</b><br>Fort Wayne Contracting / Ajax Paving Industries, a joint ven |                              |                         |                                 |                                                |                                                                  |
| <b>Entered By</b><br>DH, Dwight Harris                                                  |                              | <b>Revised By</b>       |                                 | <b>Revision Date</b>                           | <b>Revision No.</b>                                              |
| <b>Temperatures</b><br><b>Low:</b> 55 ° F <b>High:</b> 68 ° F                           |                              | <b>Weather</b><br>Sunny |                                 |                                                |                                                                  |

## Comments

Ajax Paving Industries on site at 6 am to begin set up of construction signs, arrow boards, and barricades to place 5E3 HMA material in approaches on Tireman, between Southfield Service Drive and Evergreen. Pavement in each approach was swept clean of all debris, loose material, and moisture with a vac truck. Bond coat was sprayed uniformly at a rate of 0.10 gallons per square yard. 5E3 HMA material was placed at 1.5 thickness as per MDOT specifications. Thickness depths were checked thru out the day, along with tempertures of material. Tempertures ranged between 295 and 310 degrees. HMA material was placed with a paver, with a full width screed that provided a uniformly finish, free of tears and other blemishes. Steel wheeled rollers were used for compaction of material and smooth finish. Density testing was performed by Somat Engineering and Ajax personnel, required density was obtained. Job site safe and secure at the end of thev day. Site visist by Jim Petronski PE.

## Contractors

| Contractor's Name            | Personnel | No. | Hrs.  | Equipment        | No. | Hrs.  |
|------------------------------|-----------|-----|-------|------------------|-----|-------|
| Ajax Paving Industries, Inc. | Flagers   | 3   | 10.00 | Backhoe          | 1   | 10.00 |
|                              | Foreman   | 1   | 10.00 | Low Boy Ashpalt  | 3   | 10.00 |
|                              | Labors    | 4   | 10.00 | Haulers          |     |       |
|                              | Operators | 5   | 10.00 | Paver            | 1   | 10.00 |
|                              |           |     |       | Roller           | 2   | 10.00 |
|                              |           |     |       | Spray Truck      | 1   | 10.00 |
|                              |           |     |       | Stake truck      | 1   | 10.00 |
|                              |           |     |       | Tractor w/Broom  | 1   | 10.00 |
|                              |           |     |       | Vac Truck/ Broom | 1   | 10.00 |



City of Detroit

## Inspector's Daily Report

9/24/2020 11:30 AM

FieldManager 5.3c

### Item Postings

| Item/Material<br>Description                                              | Item<br>Code | Prop.<br>Line | Project | Category | Quantity | Unit | Location                                                                 | Brkdwn<br>ID | Attn |
|---------------------------------------------------------------------------|--------------|---------------|---------|----------|----------|------|--------------------------------------------------------------------------|--------------|------|
| _ HMA Approach, Modified, Adj<br>Contractor: Ajax Paving Industries, Inc. | 5017031      | 0975          | PW-7018 | 0000     | 152.930  | Ton  | Approaches on Tireman<br>between Spinoza and<br>Southfield Service Drive |              |      |

Item Remarks: Ajax Plant #7

Bond Coat, Emulsified Asphalt SS-1H

150.00 Gal

Material Remarks: Ajax Plant #7

HMA, 5E3

152.93 Ton

Material Remarks: Final Field Measure Ajax Paving  
157.93 tons delivered, 152.93 placed, 5 Tons waste.

Reviewed By: Carly Taylor Carly Taylor  
Jan 7 2021 3:12 PM  
(Signature)

\_\_\_\_\_  
(Date)

290  
D.H.



Plant #7: Warren  
26400 Sherwood  
Warren, MI 48091

**Ticket NO: 70013991**

**Date/Time:** 9/18/2020 6:09 am

**Customer:** 990001-Ajax Paving Industries, Inc.

**Order:** 1691-PW 7018 Carpenter

**Dest:** S. DICE

**Cust Job #:** 173120

**PO:**

**Phase:** 10400

**Product:** 373-5E3

**Quantity:** 46.38 Ton

|                 | Daily Total |
|-----------------|-------------|
| <b>Loads</b>    | 1           |
| <b>Quantity</b> | 46.38       |

**Truck ID:** DA31-DA31

**Comment:**

|       | <u>Pounds</u> | <u>Tons</u> | <u>Metric</u> |
|-------|---------------|-------------|---------------|
| Gross | 146100        | 73.05       | 66.27         |
| Tare  | 53340         | 26.67       | 24.19         |
| Net   | 92760         | 46.38       | 42.08         |

2950  
D.H.



Plant #7: Warren  
26400 Sherwood  
Warren, MI 48091

**Ticket NO:** 70014130

**Date/Time:** 9/18/2020 1:27 pm

**Customer:** 990001-Ajax Paving Industries, Inc.

**Order:** 1691-PW 7018 Carpenter

**Dest:** S. DICE

**Cust Job #:** 173120

**PO:**

**Phase:** 10400

**Product:** 373-5E3

**Quantity:** 21.13 Ton

5 ton  
waste  
D.H.

|          | Daily Total |
|----------|-------------|
| Loads    | 4           |
| Quantity | 157.93      |

**Truck ID:** DA29-DA29


**Comment:**

- 5.00 - WASTE  

---

152.93

|       | <u>Pounds</u> | <u>Tons</u> | <u>Metric</u> |
|-------|---------------|-------------|---------------|
| Gross | 97660         | 48.83       | 44.30         |
| Tare  | 55400         | 27.70       | 25.13         |
| Net   | 42260         | 21.13       | 19.17         |



API FORM 4001  
Revised 3/89

SIGNED BY SUPERVISOR OR AREA MANAGER:

**TIME STARTED:**

TIME FINISHED:

LESS LUNCH.

TOTAL HOURS:

TRUCKERS CODING TICKET

[illegible]

|       |   |          |
|-------|---|----------|
| J03 # | - | GAL TACK |
| J08 # | - | GAL TACK |
| J08 # | - | GAL TACK |

DO NOT WRITE IN DARKENED BOX.  
FOR OFFICE USE ONLY!