



City of Detroit

Inspector's Daily Report

9/24/2020 7:57 AM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 9/18/2020	Day of Week Friday	Seq. No. 1	Import Date 12/9/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Steve Bannasch - City of Detroit
Inspector's Initials-Name DW Damian Welborne				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By DW, Damian Welborne		Revised By		Revision Date	Revision No.
Temperatures Low: 46 ° F High: 61 ° F		Weather Sunny			



Inspector's Daily Report

Comments

Carpenter Avenue from Dequinder Street to Conant Street.

Ajax Paving Industries (API), Foreman Jonnie.

0700 HRS – 1330 HRS

API scoured and paved driveway approaches along westbound and eastbound Carpenter Ave. from Dequinder St. to Conant St.

The work included the removal of sand and gravel, the removal of loose and bonded HMA, the brushing of the driveway approaches, the application of binder and the feathered placement and roller compaction of approximately 257.90 SYD's of 5E3 HMA pursuant to City of Detroit Special Provision for HMA Approach Driveway Modified specification at 38 residential and commercial addresses and utility easements. Refer to HMA Approach Driveway Locations attachment.

API swept the street and removed traffic cones placed for the work at the end of the day.

- Note: Resident at 2703 Carpenter Ave. tenderd complaint regarding incomplete restoration of berm in front of property

- Note: Resident at 3323 Carpenter Ave. tenderd complaint regarding incomplete restoration of lead access in front of property.

- TOTAL – 25.13 Tons HMA 5E3 placed, including 1.00 Ton waste.

- TOTAL – 25.00 Gallons emulsified bond coat placed.

Visitors:

- None approached to or sought after by the writer.

Traffic:

- No incidents today.

Attachments:

- HMA Approach Driveway Locations Sheet - Carpenter (electronic copy);

- Ajax Plant No. 7 Asphalt Ticket No. 1 (hard copy); and,

- Jay Cobb Corporation Plant No. 2 Emulsified Binder Ticket (hard copy).

Covid-19 check: 96.8*f



Inspector's Daily Report

9/24/2020 7:57 AM

FieldManager 5.3c

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Ajax Paving Industries, Inc.	Flagger	1	4.00	Backhoe, Cat 430F	2	13.00
	Flagger	2	13.00	Compressor, Aiman	1	6.50
	Laborer	4	26.00	RDS185S		
	Operator	3	19.50	Pick Up Truck, Ford	2	13.00
	Operator (National)	1	6.50	Pitch Pot, Marathon	1	6.50
	Operator Foreman	1	6.50	Roller, Cat CB34	1	6.50
	(Jonnie)			Steak Truck, Ford	1	6.50
				Steak Truck, Peterbuilt	1	6.50
				Vactor Sweeper (National)	1	6.50

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ HMA Approach, Modified, Adj Contractor: Ajax Paving Industries, Inc.	5017031	0975	PW-7018	0000	24.130	Ton	Carpenter Avenue from Dequinder Street to Conant Street.		

Item Remarks: Plus 1.00 Ton Waste.

Bond Coat, Emulsified Asphalt SS-1H

25.00 Gal

Material Remarks: Material: Jay Cobb Corporation
Visually identified and accepted.

HMA, 5E3

24.13 Ton

Material Remarks: Material: Ajax Paving Industries, Plant #7.
Visually identified and accepted.

Reviewed By: Carly Taylor Carly Taylor
Jan 7 2021 3:13 PM
(Signature)

(Date)