



City of Detroit

Inspector's Daily Report

9/21/2020 6:06 PM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 9/19/2020	Day of Week Saturday	Seq. No. 1	Import Date 5/11/2021	Project Engineer Jim Petronski / Ian Duncan - WSP	Construction Engineer Steve Bannasch - City of Detroit
Inspector's Initials-Name KS Kobi Smith				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By KS, Kobi Smith		Revised By		Revision Date	Revision No.
Temperatures Low: 48 ° F High: 67 ° F		Weather Mostly Sunny			

Comments

8 am – PK Contracting arrived on site on Wyoming to stripe it from 7 mile to 8 mile. The crew had to complete the layout for this entire stretch including stops, angles, crosswalks, parking and mainline NB and SB prior to the polymer spray application. PK prepped the new 5E3 HMA surface by blasting the surface with glass beads to achieve the proper profile to accept the STP Polymer paint striping. The contractor applied 4" yellow poly striping doubled solid & skipped and 4" solid & skipped white poly striping in both the NB and SB lanes of Wyoming St. They painted all of the mainline markings except cross walks and stops. All work mentioned in this statement was confirmed completed and performed properly according to 2012 MDOT Spec sections 811 and 920.

Soil and Erosion Control:
None.

Traffic Control:
Arrow boards on the trucks
Project Visitors:

Materials:
Attachments:

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
P.K. Contracting, Inc.	Driver	3	7.00	Small Striper (Truck)	1	7.00
	Laborer/Paint Operator	3	7.00	Stake Truck w/arrow board	1	7.00
				Striper (truck)	1	7.00

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
Pavt Mrkg, Sprayable Thermopl, 4 inch, White	_8110153	0580	PW-7018	0000	6,668.000	Ft	Wyoming St in Detroit from 7 mile to 8 mile rd		
Contractor: P.K. Contracting, Inc.									
Item Remarks: All mentioned work was per drawings, inspected and approved by KS.									
Pavt Mrkg, Glass Beads						255.00	Lbs		
Pavt Mrkg, Spray Thermoplastic, White						705.00	Lbs		

Contract: _PW-7018**IDR:** 9/19/2020, KS, 1

Page 1 of 2



City of Detroit

Inspector's Daily Report

9/21/2020 6:06 PM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
Pavt Mrkg, Sprayable Thermopl, 4 inch, Yellow	_8110154	0590	PW-7018	0000	8,898.000	Ft	Wyoming St in Detroit from 7 mile to 8 mile rd		
Contractor: P.K. Contracting, Inc.									
Item Remarks: All mentioned work was per drawings, inspected and approved by KS.									
Pavt Mrkg, Glass Beads						600.00	Lbs		
Pavt Mrkg, Spray Thermoplastic, Yellow						950.00	Lbs		

Reviewed By: _____
(Signature)

(Date)