



City of Detroit

Inspector's Daily Report

9/24/2020 12:45 PM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 9/21/2020	Day of Week Monday	Seq. No. 1	Import Date 10/8/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Steve Bannasch - City of Detroit
Inspector's Initials-Name DH Dwight Harris				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By DH, Dwight Harris		Revised By		Revision Date	Revision No.
Temperatures Low: 50 ° F High: 68 ° F		Weather Sunny			

Comments

Ajax Paving Industries began at 7 am setting up arrow boards, construction signs, and barricades on Tireman between Spinoza and Southfield Service Drive to perform HMA Approach Driveway operation. The existing HMA surface was removed with backhoe on residential and commercial driveways as needed. Each driveway was swept clean with a vac truck and a tractor with broom, of all loose material, debris, and moisture. Bond coat was applied at a rate of 0.10 gallons per square yard and terminated in a neat straight line of point. 5E3 HMA material was placed and compacted with a rollers from the newly constructed pavement surface to a point in the driveway that would provide positive drainage from the driveway out to the street flow line. Entire strre was swept clean of all loose material. Job site was in clean ans safe condition at the end of the day.

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ HMA Approach, Modified, Adj Contractor: Ajax Paving Industries, Inc.	5017031	0975	PW-7018	0000	30.470	Ton	Driveway Approaches on Tireman between Spinoza and Southfield Service Drive.		
Item Remarks: Ajax Plant #7									
Bond Coat, Emulsified Asphalt SS-1H							20.00 Gal		
Material Remarks: Ajax Plant #7									
HMA, 5E3							30.47 Ton		
Material Remarks: Final Field Measure \$3.47 Tons delivered, 13 tons waste.									

Reviewed By: Carly Taylor Carly Taylor
Jan 7 2021 3:15 PM
(Signature)

(Date)



Plant #7: Warren
26400 Sherwood
Warren, MI 48091

Ticket NO: 70014593 REPRINT

Date/Time: 9/21/2020 11:18 am

Customer: 990001-Ajax Paving Industries, Inc.

Order: 1691-PW 7018 Carpenter

Dest:

Cust Job #: 173120

PO: PHASE 40100

Product: 373-5E3

Quantity: 43.47 Ton

13 TON WASTE

	Daily Total
Loads	1
Quantity	43.47

Truck ID: SH3-SH3

Comment:

used - 30.47
Tons

	<u>Pounds</u>	<u>Tons</u>	<u>Metric</u>
Gross	146680	73.34	66.53
Tare	59740	29.87	27.10
Net	86940	43.47	39.44



**Ajax Materials
Corporation**

9-21-20

The Future is Riding on AJAX.®

P.O. Box 7058 • Troy, MI 48007 • 248.224.3355

30087

SHIPPED FROM BAID MT PLANT 2		CUSTOMER NUMBER		TRUCK NUMBER	
CUSTOMER NAME TIREMAN RD					
USED 20 GALLONS OF SSIH TACK COAT ON DRIVE					
APPROACHES					
AJAX JOB NUMBER 173120		JOB IDENTIFICATION		LOAD NUMBER	DATE
GROSS TONS		TARE TONS		NET TONS	PRICE/TON
EXTENDED AMOUNT		SALES TAX		TOTAL AMOUNT DUE	
CUMULATIVE TOTAL PREVIOUS TICKET			CUMULATIVE TOTAL THIS TICKET		
WEIGHTED BY				TICKET NUMBER	
DRIVER SIGNATURE X Don clove					