



City of Detroit

Inspector's Daily Report

9/22/2020 12:20 PM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 9/21/2020	Day of Week Monday	Seq. No. 1	Import Date 5/11/2021	Project Engineer Jim Petronski / Ian Duncan - WSP	Construction Engineer Steve Bannasch - City of Detroit
Inspector's Initials-Name KS Kobi Smith				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By KS, Kobi Smith		Revised By		Revision Date	Revision No.
Temperatures Low: 48 ° F High: 67 ° F		Weather Mostly Sunny			

Comments

6 am – Ajax began paving the driveway approaches westbound on the northside of Tireman St with 5E3 this morning. The foreman and myself worked ahead of the demo crew to mark/layout the areas for replacement on existing driveways which have dilapidated existing HMA materials, swales or uneven surfaces after the wear course was paved through the mainline. The driveway approaches were swept, blasted with high pressure air and primed with the tack/bonding agent prior to paving. The driveways were steam rolled for compaction and followed MDOT 2012 Spec Sec 501 standards. Please see D. Harris' IDR for more detailed information.

3 pm – All crews continued to work through this time of the day. This work also follows MDOT Spec 501 standards.

8 pm - The crews dispersed for the day after completing all task performed today.

Soil and Erosion Control:

None.

Traffic Control:

Advance warning signs, traffic regulators w/signs and barricades on Tireman st in Detroit, EB and WB between Spinoza and Southfield SD.

Project Visitors:

Materials:

42" pull barricades, Advance warning signs

Attachments:

Reviewed By: _____
(Signature)

(Date)