



City of Detroit

Inspector's Daily Report

9/24/2020 12:49 PM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 9/22/2020	Day of Week Tuesday	Seq. No. 1	Import Date 10/8/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Steve Bannasch - City of Detroit
Inspector's Initials-Name DH Dwight Harris				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By DH, Dwight Harris		Revised By		Revision Date	Revision No.
Temperatures Low: 49 ° F High: 68 ° F		Weather Sunny			

Comments

Ajax Paving Industries began at 7 am setting up arrow boards, construction signs, and barricades on Tireman between Spinoza and Southfield Service Drive to perform HMA Approach Driveway operation. The existing HMA surface was removed with backhoe on residential and commercial driveways as needed. Each driveway was swept clean with a vac truck and a tractor with broom, of all loose material, debris, and moisture. Bond coat was applied at a rate of 0.10 gallons per square yard and terminated in a neat straight line of point. 5E3 HMA material was placed and compacted with a rollers from the newly constructed pavement surface to a point in the driveway that would provide positive drainage from the driveway out to the street flow line. Entire strre was swept clean of all loose material. Job site was in clean ans safe condition at the end of the day. Pay Items to be posted by Inspector Damiam Welborne.

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Ajax Paving Industries, Inc.	Flagers	2	12.00	Backhoe	2	12.00
	Foreman	1	12.00	Low Boy Ashpalt	1	12.00
	Labors	5	12.00	Haulers		
	Operators	4	12.00	Roller	2	12.00
				Spray Truck	1	12.00
				Stake truck	1	12.00
				Tractor w/Broom	1	12.00
				Vac Truck/ Broom	1	12.00

Reviewed By: Carly Taylor Carly Taylor
Jan 7 2021 3:23 PM
(Signature)

(Date)