



City of Detroit

Inspector's Daily Report

9/23/2020 2:45 PM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 9/22/2020	Day of Week Tuesday	Seq. No. 1	Import Date 5/11/2021	Project Engineer Jim Petronski / Ian Duncan - WSP	Construction Engineer Steve Bannasch - City of Detroit
Inspector's Initials-Name KS Kobi Smith				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By KS, Kobi Smith		Revised By		Revision Date	Revision No.
Temperatures Low: 46 ° F High: 76 ° F		Weather Mostly Sunny			

Comments

6 am – Ajax continued paving the driveway approaches eastbound on the southside of Tireman St with 5E3 this morning. The foreman and Inspector worked ahead of the demo crew to mark/layout the areas for replacement on existing driveways which have dilapidated existing HMA materials, swales or uneven surfaces after the wear course was paved through the mainline. The driveway approaches were swept, blasted with high pressure air and primed with the tack/bonding agent prior to paving. The driveways were steam rolled for compaction and followed MDOT 2012 Spec Sec 501 standards. Please see D. Welborne's and D. Harris' IDR's for more detailed information.

8am – PK Contracting was on site on Tireman laying out the striping plans. They marked the entire mainline and crosswalk sections. They are expected to paint them tomorrow.

3 pm – All crews continued to work through this time of the day. This work also follows MDOT Spec 501 standards.

8 pm - The crews dispersed for the day after completing all task performed today.

Soil and Erosion Control:

None.

Traffic Control:

Advance warning signs, traffic regulators w/signs and barricades on Tireman st in Detroit, EB and WB between Spinoza and Southfield SD.

Project Visitors:

Materials:

42" pull barricades, Advance warning signs

Attachments:

Reviewed By: _____
(Signature)

(Date)