



City of Detroit

Inspector's Daily Report

9/24/2020 12:51 PM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 9/23/2020	Day of Week Wednesday	Seq. No. 1	Import Date 10/8/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Steve Bannasch - City of Detroit
Inspector's Initials-Name DH Dwight Harris				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By DH, Dwight Harris		Revised By		Revision Date	Revision No.
Temperatures Low: 51 ° F High: 72 ° F		Weather Sunny			

Comments

Ajax Paving Industries began at 7 am setting up arrow boards, construction signs, and barricades on Sherwood between 7 Mile R and Nevada to perform HMA Approach Driveway operation. The existing HMA surface was removed with backhoe on residential and commercial driveways as needed. Each driveway was swept clean with a vac truck and a tractor with broom, of all loose material, debris, and moisture. Bond coat was applied at a rate of 0.10 gallons per square yard and terminated in a neat straight line of point. 5E3 HMA material was placed and compacted with a rollers from the newly constructed pavement surface to a point in the driveway that would provide positive drainage from the driveway out to the street flow line. Entire strre was swept clean of all loose material. Job site was in clean ans safe condition at the end of the day.

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Ajax Paving Industries, Inc.	Flagers	2	11.00	Backhoe	1	11.00
	Foreman	1	11.00	Low Boy Ashpalt	1	11.00
	Labors	5	11.00	Haulers		
	Operators	3	11.00	Roller	2	11.00
				Spray Truck	1	11.00
				Stake truck	1	11.00
				Tractor w/Broom	1	11.00
				Vac Truck/ Broom	1	11.00



City of Detroit

Inspector's Daily Report

9/24/2020 12:51 PM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ HMA Approach, Modified, Adj Contractor: Ajax Paving Industries, Inc.	5017031	0975	PW-7018	0000	34.010	Ton	Driveways on Sherwood between 7 Mile Road and Nevada		

Item Remarks: Ajax Plant #7

Bond Coat, Emulsified Asphalt SS-1H

30.00 Gal

Material Remarks: Ajax Plant #7

HMA, 5E3

34.01 Ton

Material Remarks: Final Field Measure Ajax Paving
36.01 Tons delivered, 2 Tons waste.

Reviewed By: Carly Taylor Carly Taylor
Jan 7 2021 3:26 PM
(Signature)

(Date)

280°
D.H.



Plant #7: Warren
26400 Sherwood
Warren, MI 48091

Ticket NO: 70014962

Date/Time: 9/23/2020 10:47 am

Customer: 990001-Ajax Paving Industries, Inc.

Order: 1691-PW 7018 Carpenter

Dest:

Cust Job #: 173120

PO: PHASE 40100

Product: 373-5E3

Quantity: 17.48 Ton

	Daily Total
Loads	1
Quantity	17.48

Truck ID: SH3-SH3

Comment:

	<u>Pounds</u>	<u>Tons</u>	<u>Metric</u>
Gross	68460	34.23	31.05
Tare	33500	16.75	15.20
Net	34960	17.48	15.86

295°
D.H.



Plant #7 Warren
26400 Sherwood
Warren, MI 48091

Ticket NO: 70015023

Date/Time: 9/23/2020 3:08 pm

Customer: 990001-Ajax Paving Industries, Inc.

Order: 1691-PW 7018 Carpenter

Dest:

Cust Job #: 173120

PO:

Phase: 10400

Product: 373-5E3

Quantity: 18.53 Ton

2 tons waste

	Daily Total
Loads	2
Quantity	36.01

Truck ID: SH3-SH3

Comment:

	<u>Pounds</u>	<u>Tons</u>	<u>Metric</u>
Gross	70580	35.29	32.01
Tare	33520	16.76	15.20
Net	37060	18.53	16.81



**Ajax Materials
Corporation**

The Future is Riding on AJAX®

P.O. Box 7058 • Troy, MI 48007 • 248.224.3355

30776

SHIPPED FROM		CUSTOMER NUMBER		TRUCK NUMBER	
AJAX PAVING					
CUSTOMER NAME					
SHERWOOD ST					
Used 30 GALLONS OF SS-1H TACK COAT					
ON Drive APPROACHES 9-23-2020					
AJAX JOB NUMBER		JOB IDENTIFICATION		LOAD NUMBER	
173120		SHERWOOD			
GROSS TONS		TARE TONS		NET TONS	
EXTENDED AMOUNT		SALES TAX		TOTAL AMOUNT DUE	
CUMULATIVE TOTAL PREVIOUS TICKET			CUMULATIVE TOTAL THIS TICKET		
WEIGHTED BY			TICKET NUMBER		
DRIVER SIGNATURE					
X Don Clow					