



City of Detroit

Inspector's Daily Report

9/29/2020 9:56 AM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 9/23/2020	Day of Week Wednesday	Seq. No. 1	Import Date 10/8/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Steve Bannasch - City of Detroit
Inspector's Initials-Name DW Damian Welborne				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By DW, Damian Welborne		Revised By		Revision Date	Revision No.
Temperatures Low: 55 ° F High: 81 ° F		Weather Clear			

Comments

Sherwood Street from the Nevada Avenue to 7 Mile Road.

Ajax Paving Industries (API), Foreman Donnie.

0700 Hrs – 1830 Hrs

API chipped, scoured and paved driveway approaches along southbound and northbound Sherwood St. from 7 Mile Rd. to Nevada Ave.

The work included the removal of sand, gravel and overgrowth, the removal of loose and bonded HMA, the blowing and sweeping of driveway approaches, the application of binder and the feathered placement and roller compaction of approximately 324.81 SYD's of 5E3 HMA pursuant to City of Detroit Special Provision for HMA Approach Driveway Modified specification at 44 residential and commercial addresses. Refer to HMA Approach Driveway Locations attachment.

API swept the street and removed traffic cones placed for the work at the end of the day.

Also refer to IDR written by D. Harris for postings for the work performed at this location by this Contractor on this day.

Visitors:

- None approached to or sought after by the writer.

Traffic:

- No incidents today.

Attachments:

- HMA Approach Driveway Locations Sheet (electronic copy).

Covid-19 check: 96.9*f



City of Detroit

Inspector's Daily Report

9/29/2020 9:56 AM

FieldManager 5.3c

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Ajax Paving Industries, Inc.	Flagger	1	11.50	Backhoe, Cat 430F	2	23.00
	Laborer	5	57.50	Broom, J. Deere	1	11.50
	Operator	4	46.00	0B4052R		
	Operator (National)	1	11.50	Compressor, Aiman	1	11.50
	Operator Foreman (Donnie)	1	11.50	RDS185S		
				Pick Up Truck, Ford	2	23.00
				Pitch Pot, Marathon	1	11.50
				Roller, Cat CB36B	1	11.50
				Roller. Beuthling B105	1	11.50
				Steak Truck, Ford	1	11.50
				Vactor Sweeper	1	11.50
				(National)		

Reviewed By: Carly Taylor Carly Taylor
Jan 7 2021 3:27 PM
(Signature)

(Date)



Somat Engineering
INCORPORATED



HMA APPROACH DRIVEWAY LOCATIONS

DATE: 2020-09-23

JOB NUMBER: PW-7018

PROJECT NAME: PW-7018 City of Detroit Resurfacing 2020

LOCATION: Sherwood St., Detroit, MI

OWNER: City of Detroit

CONTRACTOR: Ajax Paving Industries

PROJECT ENGINEER: Jim Petronski

SHEETS: 1 of 3

Driveways

Address	Length (ft)	Width (ft)	SYD	SFT	Comments
18881	38.00	1.75	7.39	66.50	
18695	54.00	5.50	33.00	297.00	North
18695	28.00	4.00	12.44	112.00	Center
18695	24.00	3.58	9.55	85.92	South
18615	33.00	3.50	12.83	115.50	
18495	19.50	5.00	10.83	97.50	
18475	22.00	6.00	14.67	132.00	North
18475	28.00	5.00	15.56	140.00	South
18455	18.00	3.00	6.00	54.00	North
18455	21.42	3.00	7.14	64.26	Center
18455	20.00	3.67	8.16	73.40	South
18401	24.00	3.00	8.00	72.00	North
18401	29.00	3.58	11.54	103.82	South
18115	19.00	5.00	10.56	95.00	North
18115	20.00	5.00	11.11	100.00	South
18095	17.00	5.00	9.44	85.00	North
18095	17.00	4.67	8.82	79.39	South
18075	18.50	4.67	9.60	86.40	
Total Quantities			206.63	1,859.69	

FIELD INSPECTOR: D. Welborne (OEI)

REVIEWED BY: _____

DATE: 2020-09-23

DATE: _____



HMA APPROACH DRIVEWAY LOCATIONS

DATE: 2020-09-23

JOB NUMBER: PW-7018

PROJECT NAME: PW-7018 City of Detroit Resurfacing 2020

LOCATION: Sherwood St., Detroit, MI

OWNER: City of Detroit

CONTRACTOR: Ajax Paving Industries

PROJECT ENGINEER: Jim Petronski

SHEETS: 2 of 3

Driveways

Address	Length (ft)	Width (ft)	SYD	SFT	Comments
18055	18.00	4.00	8.00	72.00	North
18055	14.00	4.00	6.22	56.00	Center
18055	14.00	4.33	6.74	60.62	South
18035	7.50	2.42	2.02	18.15	
18074	21.00	0.67	1.56	14.07	South
18074	28.50	4.67	14.79	133.10	North
18402	27.00	4.50	13.50	121.50	
18404	25.00	4.00	11.11	100.00	
18600	10.50	4.00	4.67	42.00	
18620	12.00	2.00	2.67	24.00	South
18620	11.00	4.00	4.89	44.00	North
18640	10.50	2.50	2.92	26.25	
18648	11.00	2.33	2.85	25.63	
18656	11.50	1.67	2.13	19.21	
18664	10.00	2.33	2.59	23.30	
18678	11.00	1.67	2.04	18.37	
18686	11.00	2.50	3.06	27.50	
18694	11.00	2.33	2.85	25.63	
Total Quantities			86.59	779.32	

FIELD INSPECTOR: D. Welborne (OEI)

REVIEWED BY:

DATE: 2020-09-23

DATE:



HMA APPROACH DRIVEWAY LOCATIONS

DATE: 2020-09-23

JOB NUMBER: PW-7018

PROJECT NAME: PW-7018 City of Detroit Resurfacing 2020

LOCATION: Sherwood St., Detroit, MI

OWNER: City of Detroit

CONTRACTOR: Ajax Paving Industries

PROJECT ENGINEER: Jim Petronski

SHEETS: 3 of 3

Driveways

Address	Length (ft)	Width (ft)	SYD	SFT	Comments
18818	10.00	4.00	4.44	40.00	
18832	10.00	3.50	3.89	35.00	
18846	11.00	0.75	0.92	8.25	
18854	10.00	2.17	2.41	21.70	
18860	11.00	4.00	4.89	44.00	
Alley south of 7 Mile	7.33	4.00	3.26	29.32	
6700 7 Mile on Sherwood	14.00	4.00	6.22	56.00	South
6700 7 Mile on Sherwood	30.00	3.00	10.00	90.00	North
			0.00	0.00	
			0.00	0.00	
			0.00	0.00	
			0.00	0.00	
			0.00	0.00	
			0.00	0.00	
			0.00	0.00	
			0.00	0.00	
			0.00	0.00	
			0.00	0.00	
			0.00	0.00	
Total Quantities			31.59	284.27	

FIELD INSPECTOR: D. Welborne (OEI)

REVIEWED BY: _____

DATE: 2020-09-23

DATE: _____