



City of Detroit

Inspector's Daily Report

9/24/2020 9:03 PM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 9/23/2020	Day of Week Wednesday	Seq. No. 1	Import Date 5/11/2021	Project Engineer Jim Petronski / Ian Duncan - WSP	Construction Engineer Steve Bannasch - City of Detroit
Inspector's Initials-Name KS Kobi Smith				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By KS, Kobi Smith		Revised By		Revision Date	Revision No.
Temperatures Low: 52 ° F High: 80 ° F		Weather Sunny			



Inspector's Daily Report

Comments

6 am – Ajax began prepping to pave the driveway approaches SB on the westside of Sherwood between E. 7 Mile and Nevada St with 5E3 HMA this morning. The foreman and Inspector worked ahead of the demo crew to mark/layout the areas for replacement on existing driveways which have dilapidated existing HMA materials, swales or uneven surfaces after the wear course was paved through the mainline. Any existing HMA or loose concrete was removed from the driveway approaches, then swept, blasted with high pressure air and primed with the tack/bonding agent prior to paving. The driveways were steam rolled for compaction and followed MDOT 2012 Spec Sec 501 standards. Please see D. Welborne's and D. Harris' IDR's for more detailed information.

10:30 am – PK Contracting was on site on Carpenter St. where the crew removed the temporary yellow striping down the center of the mainline in preparations to stripe the street. PK prepped the new 5E3 HMA surface by blasting the surface with glass beads to achieve the proper profile to accept the STP Polymer paint striping. The contractor applied 4" yellow poly striping doubled solid markings down the entire mainline of Carpenter from I-75 service drive to Conant St from East to West. They painted all of the mainline markings except cross walks and stops. All work mentioned in this statement was confirmed completed and performed properly according to 2012 MDOT Spec sections 811 and 920.

11:30 am - Ajax began prepping to pave the driveway approaches NB on the eastside of Sherwood between E. 7 Mile and Nevada St with 5E3 HMA.

Noon - PK Contracting arrived on Tireman St. where the crew removed the temporary yellow striping down the center of the mainline in preparations to stripe the street. PK prepped the new 5E3 HMA surface by blasting the surface with glass beads to achieve the proper profile to accept the STP Polymer paint striping. The contractor applied 4" yellow poly striping doubled solid markings down the entire mainline of Tireman working Eastbound between Spinoza and M-39 (Southfield SD). All work mentioned in this statement was confirmed completed and performed properly according to 2012 MDOT Spec sections 811 and 920.

2:30 pm – Ajax began paving Sherwood from Nevada NB towards 7 mile.

3 pm – All crews continued to work through this time of the day. This work also follows MDOT Spec 501 standards.

7 pm - The crews dispersed for the day after completing all task performed today.

Soil and Erosion Control:

None.

Traffic Control:

Advance warning signs, traffic regulators w/signs and barricades on Sherwood NB and SB.

Project Visitors:

Materials:

42" pull barricades, Advance warning signs

Attachments:

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
P.K. Contracting, Inc.	Driver	3	4.00	Material Truck	1	4.00
	Laborer/Paint Operator	2	4.00	Stake Truck w/arrow board	1	4.00
				Striper (truck)	1	4.00



City of Detroit

Inspector's Daily Report

9/24/2020 9:03 PM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
Pavt Mrkg, Sprayable Thermopl, 4 inch, Yellow	_8110154	0590	PW-7018	0000	6,814.000	Ft	Carpenter St mainline from Conant WB to I-75 Service Dr in Detroit		
Contractor: P.K. Contracting, Inc.									
Item Remarks: All related work was inspected and approved for installation by KS.									
Pavt Mrkg, Glass Beads					275.00	Lbs			
Pavt Mrkg, Spray Thermoplastic, Yellow					725.00	Lbs			
Pavt Mrkg, Sprayable Thermopl, 4 inch, Yellow	_8110154	0590	PW-7018	0000	12,486.000	Ft	Tireman St mainline from Spinoza to the Southfield Service Dr in Detroit		
Contractor: P.K. Contracting, Inc.									
Item Remarks: All related work was inspected and approved for installation by KS.									
Pavt Mrkg, Glass Beads					475.00	Lbs			
Pavt Mrkg, Spray Thermoplastic, Yellow					1,325.00	Lbs			

Reviewed By: _____
(Signature)

(Date)