



City of Detroit

Inspector's Daily Report

10/5/2020 11:33 AM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 9/28/2020	Day of Week Monday	Seq. No. 1	Import Date 10/15/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Steve Bannasch - City of Detroit
Inspector's Initials-Name KS Kobi Smith				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By KS, Kobi Smith		Revised By		Revision Date	Revision No.
Temperatures Low: 48 ° F High: 63 ° F		Weather Partly Cloudy			

Comments

No contractors on site today.

I worked on administrative work and punchlist items.

We're still waiting for DTE to complete their work on Scotten, Clark and W. Grand Blvd and for the contractor to complete their retainment wall repairs on the Lodge SB service drive. Westside concrete has Punchlist work at every street location, yet they've been tied up on another PW project for the City of Detroit.

Reviewed By: Carly Taylor Carly Taylor
(Signature) Jan 7 2021 3:44 PM

(Date)