



City of Detroit

Inspector's Daily Report

10/6/2020 9:25 AM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 10/2/2020	Day of Week Friday	Seq. No. 1	Import Date 10/15/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Steve Bannasch - City of Detroit
Inspector's Initials-Name KS Kobi Smith				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By KS, Kobi Smith		Revised By		Revision Date	Revision No.
Temperatures Low: 51 ° F High: 65 ° F		Weather Partly Cloudy with a brief afternoon downpour			
Comments No contractors on site today. I worked on administrative work and punchlist items. PW-7018 are continuing to wait for DTE to make their sidewalk and roadway concrete repairs on Scotten, Clark and W. Grand Blvd and for the retaining wall on SB Lodge Service drive to be completed so we can continue our paving project.					

Reviewed By: Carly Taylor Carly Taylor
(Signature) Jan 12 2021 1:21 PM

(Date)