



City of Detroit

Inspector's Daily Report

10/14/2020 9:05 AM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 10/5/2020	Day of Week Monday	Seq. No. 1	Import Date 10/30/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Steve Bannasch - City of Detroit
Inspector's Initials-Name DH Dwight Harris				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By DH, Dwight Harris		Revised By		Revision Date	Revision No.
Temperatures Low: 48 ° F High: 62 ° F		Weather Sunny			

Comments

PK Contracting began at 8: 00 am setting cones and trucks with arrow boards to perform pavement marking at various intersections on Tireman between Southfield Service Drive and Spinoza. Contractor also relocated to Carpenter St. between Conant and Dequindrie, and to Sherwood between Nevada and Seven Mile Road. Each intersections to be marked were previously scarified with a non milling grinder. All surface were recleaned with compressed air and free of oil drips, residue, and debris before pavement markings were placed. Sprayable Thermoplastic was applied for crosswalks, lane cross hatching and legends as indicated on City of Detroit plans. Job site was clean and safe at the end of the work day.

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
P.K. Contracting, Inc.	Foreman	1	8.00	Paint truck w/ arrow board	1	8.00
	Labors	4	8.00	Stake truck w/arrow board	4	8.00

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
Pavt Mrkg, Polyurea, 12 inch, Crosswalk	_811011C	0530	PW-7018	0000	1,007.000	Ft	Various intersections on Tireman, Sherwood, & Carpenter		
Contractor: P.K. Contracting, Inc.									
Item Remarks: Final Field Measure									
Pavt Mrkg, Glass Beads							100.00 Lbs		
Material Remarks: Final Field Calculated PK Contracting									
Pavt Mrkg, Polyurea, White							12.60 Gal		
Material Remarks: Final Field Calculated PK Contracting									



Inspector's Daily Report

10/14/2020 9:05 AM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
Pavt Mrkg, Polyurea, 18 inch, Stop Bar	_811011	0550	PW-7018	0000	271.000	Ft	Various intersections on Tireman, Sherwood, & Carpenter		
Contractor: P.K. Contracting, Inc.									
Item Remarks: Final Field Measure									
Pavt Mrkg, Glass Beads						40.00	Lbs		
Material Remarks: Final Field Calculated PK Contracting									
Pavt Mrkg, Polyurea, White						5.00	Gal		
Material Remarks: Final Filed Calculated PK Contracting									
Pavt Mrkg, Polyurea, 6 inch, Crosswalk	_811009	0480	PW-7018	0000	960.000	Ft	Various intersections on Tireman, Sherwood, & Carpenter		
Contractor: P.K. Contracting, Inc.									
Item Remarks: Final Field Measure									
Pavt Mrkg, Glass Beads						48.00	Lbs		
Material Remarks: Final Field Calculated PK Contracting									
Pavt Mrkg, Polyurea, White						6.00	Gal		
Material Remarks: Final Field calculated PK Contracting									
Pavt Mrkg, Polyurea, Lt Turn Arrow Sym	_811040	0620	PW-7018	0000	1.000	Ea	Various intersections on Tireman, Sherwood, & Carpenter		
Contractor: P.K. Contracting, Inc.									
Item Remarks: Final Field Measure									
Pavt Mrkg, Glass Beads						2.20	Lbs		
Material Remarks: Final Field Calculated PK Contracting									
Pavt Mrkg, Polyurea, Sym						1.00	Ea		
Material Remarks: Final Filed Count									
Pavt Mrkg, Polyurea, Rt Turn Arrow Sym	_811041	0640	PW-7018	0000	2.000	Ea	Various intersections on Tireman, Sherwood, & Carpenter		
Contractor: P.K. Contracting, Inc.									
Item Remarks: Final Field Measure									
Pavt Mrkg, Glass Beads						4.40	Lbs		
Material Remarks: Final Field Calculated PK Contracting									
Pavt Mrkg, Polyurea, Sym						2.00	Ea		
Material Remarks: Final Field Count									

Reviewed By: Carly Taylor Carly Taylor
Jan 12 2021 1:25 PM
(Signature)

(Date)



LOG SHEET

Rev 03/12

Date: 10/05/20 Foreman: RAMIRO HERNANDEZ
Job: PW7018 Inspector: DWIGHT HARRIS
Project Description: Poly Handwork

Page 1 of 4

TIREMAN - SPINOZA TO SOUTHFIELD SERVICE DRIVE

LOC	ROADWAY	LEITS / INTERSECTION	LED-LANE	6" CROSSWALK	12" CROSSWALK	18" STOP BAR				NOTES
	TIREMAN	GRANDVILLE	N		100'					
	TIREMAN	GRANDVILLE	W	86'	130'					
	TIREMAN	GRANDVILLE	S		110'					
	TIREMAN	WESTWOOD	N		110'					
	TIREMAN	WESTWOOD	E	93'	137'					
	TIREMAN	WESTWOOD	S		110'					
	TIREMAN	EVERGREEN	N	100'		30'				
	TIREMAN	EVERGREEN	W	78'		18'				
	TIREMAN	EVERGREEN	E	82'		18'				
	TIREMAN	EVERGREEN	S	109'		31'				
	TIREMAN	SPINOZA	E			18'				
	TOTALS			548'	697'	115'				



LOG 6X

Date: 10/5/2020 Foreman: RAMIRO HERNANDEZ

Job: PW7018 Inspector: DWIGHT HARRIS

Project Description: Poly Handwork

Carpenter - Dequiere to COMANT

[illegible]

Project PW-7018

Subject Pav't Marking, Polyurea

Computed by D. HARRIS

Checked by

8110093 6" CROSSWALK - 960' LFT.

$$480 \text{ SF.} \times 0.012501 = 6 \text{ gal. PAINT}$$

$$480 \text{ SF.} \times 0.1002 = 48 \text{ lbs (beads)}$$

8110110 12" CROSSWALK - 1007' LFT.

$$1007 \text{ SF.} \times 0.012501 = 12.6 \text{ gal.}$$

$$1007 \text{ SF.} \times 0.1002 = 100 \text{ lbs}$$

8110113 18" STOP BAR - 271 LFT.

$$406.50 \text{ SF.} \times 0.012501 = 5 \text{ gal}$$

$$406.50 \text{ SF.} \times 0.1002 = 40 \text{ lbs}$$

8110405 Lt. Turn Arrow - 1 EA.

$$22 \text{ SF.} \times 0.012501 = .3 \text{ gal}$$

$$22 \text{ SF.} \times 0.1002 = 2.2 \text{ lbs}$$

8110412 Rte. Turn Arrow - 2 EA

$$44 \text{ SF.} \times 0.012501 = .6 \text{ gal.}$$

$$44 \text{ SF.} \times 0.1002 = 4.4 \text{ lbs}$$