



City of Detroit

Inspector's Daily Report

10/14/2020 9:28 AM

FieldManager 5.3c

Contract: PW-7018, City of Detroit Resurfacing 2020

IDR Date 10/6/2020	Day of Week Tuesday	Seq. No. 1	Import Date 10/30/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Steve Bannasch - City of Detroit
Inspector's Initials-Name DH Dwight Harris				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By DH, Dwight Harris		Revised By		Revision Date	Revision No.
Temperatures Low: 48 ° F High: 64 ° F		Weather Sunny			

Comments

PK Contracting began at 8: 00 am setting cones and trucks with arrow boards to perform pavement marking at various intersections on Wyoming between 6 Mile Road and 8 Mile Road. Each intersections to be marked were previously scarified with a non milling grinder. All surface were recleaned with compressed air and free of oil drips, residue, and debris before pavement markings were placed. Sprayable Themoplastic was applied for crosswalks, lane cross hatching and legends as indicated on City of Detroit plans. Job site was clean and safe at the end of the work day. Pay items posted by Inspector Damiam Welbourne.

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
P.K. Contracting, Inc.	Foreman	1		Paint truck w/ arrow board	2	8.00
	Labors	7		Stake truck w/arrow board	6	8.00

Reviewed By: Carly Taylor Carly Taylor
Jan 12 2021 1:26 PM
(Signature)

(Date)