



City of Detroit

Inspector's Daily Report

11/28/2020 3:03 PM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 10/6/2020	Day of Week Tuesday	Seq. No. 1	Import Date 12/1/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Steve Bannasch - City of Detroit
Inspector's Initials-Name DW Damian Welborne				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By DW, Damian Welborne		Revised By		Revision Date	Revision No.
Temperatures Low: 52 ° F High: 70 ° F		Weather Overcast			



Inspector's Daily Report

Comments

Wyoming Avenue from McNichols Road to 8 Mile Road.

PK Contracting (PKC), Labor Foreman Ramiro Hernandez.

0800 Hrs – 1900 Hrs.

Along Wyoming Ave., PKC travelled with arrow boards and traffic cones and painted:

- 4-inch wide white colored parking markers and 4-inch and 12-inch wide white colored no parking markers at various locations from Thatcher St. to 8 Mile Rd.;

- 6-inch wide white colored pedestrian cross walk markers WS (West Side) & ES (East Side) Thatcher St. and Wyoming Ave.;

- 6-inch wide white colored pedestrian cross walk markers and 18-inch wide white colored stop bars at SS (South Side) & NS (North Side) Wyoming Ave. and Chippewa St., WS & ES Chippewa St. and Wyoming Ave., ES Pembroke St. at Wyoming Ave., SS & NS Wyoming Ave. at Outer Dr., SS & NS Wyoming Ave. at Curtis St., WS & ES Curtis St. and Wyoming Ave.;

- 6-inch and 12-inch wide white colored pedestrian cross walk markers SS Wyoming Ave. and Thatcher St.;

- 12-inch wide white colored pedestrian cross walk markers and 18-inch stop bars at NS & SS Wyoming Ave. at Pembroke St.;

- And a 23-inch wide (24-inch required) white colored stop bar NB Wyoming Ave. SS 8 Mile Rd.

TOTAL – 45 LF 4-inch long line;

TOTAL – 919 LF 4-inch parking and no parking markers;

TOTAL – 1064 LF 6-inch pedestrian cross walk markers;

TOTAL – 457 LF 12-inch no parking markers;

TOTAL – 424 LF 12-inch pedestrian cross walk markers;

TOTAL – 251 LF 18-inch stop bars;

TOTAL – 18 LF 24-inch stop bars;

TOTAL – 3 "ONLY" turn marker; and,

TOTAL – 3 turn arrow markers.

Visitors:

- None approached, or sought after by, the writer.

Traffic:

- No incidents today.

Attachments:

- PK Log Sheet P1 & P2 – Wyoming (electronic copy).

Covid-19 check: 96.8°F



Inspector's Daily Report

11/28/2020 3:03 PM

FieldManager 5.3c

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
P.K. Contracting, Inc.	Labor Foreman (Ramiro)	1	10.50	Arrow Board (truck mounted)	2	8.00
	Laborer	3	24.00	Arrow Board (truck mounted)	3	31.50
	Laborer	4	42.00	Compressor (truck mounted)	2	8.00
				Compressor (truck mounted)	3	31.50
				Painting System, Endisys (tm)	1	10.50
				Painting System, Endisys (tm)	1	4.00
				Steak Truck, Ford	2	8.00
				Steak Truck, Ford	2	21.00
				Steak Truck, GM	1	10.50

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
Pavt Mrkg, Polyurea, 12 inch, Crosswalk Contractor: P.K. Contracting, Inc.	_811011	0530	PW-7018	0000	424.000	Ft	Wyoming Avenue from McNichols Road to 8 Mile Road.		
Pavt Mrkg, Glass Beads Material Remarks: Materials: Swarco Premium Glass Beads Visually identified and accepted.							42.48 Lbs		
Pavt Mrkg, Polyurea, White Material Remarks: Materials: Polyurea Paint Marking System. Mixed and loaded at PKC yard.							5.30 Gal		
Pavt Mrkg, Polyurea, 12 inch, White Contractor: P.K. Contracting, Inc.	_811011	0540	PW-7018	0000	457.000	Ft	Wyoming Avenue from McNichols Road to 8 Mile Road.		
Pavt Mrkg, Glass Beads Material Remarks: Materials: Swarco Premium Glass Beads Visually identified and accepted.							45.79 Lbs		
Pavt Mrkg, Polyurea, White Material Remarks: Materials: Polyurea Paint Marking System. Mixed and loaded at PKC yard.							5.71 Gal		
Pavt Mrkg, Polyurea, 18 inch, Stop Bar Contractor: P.K. Contracting, Inc.	_811011	0550	PW-7018	0000	251.000	Ft	Wyoming Avenue from McNichols Road to 8 Mile Road.		
Pavt Mrkg, Glass Beads Material Remarks: Materials: Swarco Premium Glass Beads Visually identified and accepted.							37.73 Lbs		
Pavt Mrkg, Polyurea, White Material Remarks: Materials: Polyurea Paint Marking System. Mixed and loaded at PKC yard.							4.71 Gal		



Inspector's Daily Report

11/28/2020 3:03 PM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
Pavt Mrkg, Polyurea, 24 inch, Stop Bar	_8110114	0560	PW-7018	0000	18.000	Ft	Wyoming Avenue from McNichols Road to 8 Mile Road.		
Contractor: P.K. Contracting, Inc.									
Pavt Mrkg, Glass Beads							3.61 Lbs		
Material Remarks: Materials: Swarco Premium Glass Beads Visually identified and accepted.									
Pavt Mrkg, Polyurea, White							0.45 Gal		
Material Remarks: Materials: Polyurea Paint Marking System. Mixed and loaded at PKC yard.									
Pavt Mrkg, Polyurea, 4 inch, White	_8110091	0470	PW-7018	0000	919.000	Ft	Wyoming Avenue from McNichols Road to 8 Mile Road.		
Contractor: P.K. Contracting, Inc.									
Pavt Mrkg, Glass Beads							30.39 Lbs		
Material Remarks: Materials: Swarco Premium Glass Beads Visually identified and accepted.									
Pavt Mrkg, Polyurea, White							3.79 Gal		
Material Remarks: Materials: Polyurea Paint Marking System. Mixed and loaded at PKC yard.									
Pavt Mrkg, Polyurea, 4 inch, White	_8110091	0470	PW-7018	0000	45.000	Ft	Wyoming Avenue from McNichols Road to 8 Mile Road.		
Contractor: P.K. Contracting, Inc.									
Item Remarks: Note by PKC as "Long Line".									
Pavt Mrkg, Glass Beads							1.49 Lbs		
Material Remarks: Materials: Swarco Premium Glass Beads Visually identified and accepted.									
Pavt Mrkg, Polyurea, White							0.19 Gal		
Material Remarks: Materials: Polyurea Paint Marking System. Mixed and loaded at PKC yard.									
Pavt Mrkg, Polyurea, 6 inch, Crosswalk	_8110091	0480	PW-7018	0000	1,064.000	Ft	Wyoming Avenue from McNichols Road to 8 Mile Road.		
Contractor: P.K. Contracting, Inc.									
Pavt Mrkg, Glass Beads							53.31 Lbs		
Material Remarks: Materials: Swarco Premium Glass Beads Visually identified and accepted.									
Pavt Mrkg, Polyurea, White							6.65 Gal		
Material Remarks: Materials: Polyurea Paint Marking System. Mixed and loaded at PKC yard.									



Inspector's Daily Report

11/28/2020 3:03 PM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
Pavt Mrkg, Polyurea, Lt Turn Arrow Sym	_8110405	0620	PW-7018	0000	2.000	Ea	Wyoming Avenue from McNichols Road to 8 Mile Road.		
Contractor: P.K. Contracting, Inc.									
Pavt Mrkg, Glass Beads							5.81 Lbs		
Material Remarks: Materials: Swarco Premium Glass Beads Visually identified and accepted.									
Pavt Mrkg, Polyurea, Sym							2.00 Ea		
Material Remarks: 0.73 gal. Materials: Polyurea Paint Marking System. Mixed and loaded at PKC yard.									
Pavt Mrkg, Polyurea, Only	_8110410	0630	PW-7018	0000	3.000	Ea	Wyoming Avenue from McNichols Road to 8 Mile Road.		
Contractor: P.K. Contracting, Inc.									
Pavt Mrkg, Glass Beads							6.62 Lbs		
Material Remarks: Materials: Swarco Premium Glass Beads Visually identified and accepted.									
Pavt Mrkg, Polyurea, Sym							0.83 Ea		
Material Remarks: Materials: Polyurea Paint Marking System. Mixed and loaded at PKC yard.									
Pavt Mrkg, Polyurea, Rt Turn Arrow Sym	_8110412	0640	PW-7018	0000	1.000	Ea	Wyoming Avenue from McNichols Road to 8 Mile Road.		
Contractor: P.K. Contracting, Inc.									
Pavt Mrkg, Glass Beads							2.91 Lbs		
Material Remarks: Materials: Swarco Premium Glass Beads Visually identified and accepted.									
Pavt Mrkg, Polyurea, Sym							0.36 Ea		
Material Remarks: Materials: Polyurea Paint Marking System. Mixed and loaded at PKC yard.									

Reviewed By: Carly Taylor Carly Taylor
Jan 12 2021 1:28 PM
(Signature)

(Date)



LOG SHEET

from 03/12

Date: 10-6-2020 Foreman: RAMIRO HERNANDEZ

Page _____ of _____ Pages

Job#: 201315 Inspector: ~~MA~~ DAMEAN, G.W.

Project Description: Poly Hand work

[illegible]