



City of Detroit

Inspector's Daily Report

11/25/2020 8:43 AM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 10/6/2020	Day of Week Tuesday	Seq. No. 1	Import Date 11/25/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Steve Bannasch - City of Detroit
Inspector's Initials-Name KS Kobi Smith				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By KS, Kobi Smith		Revised By		Revision Date	Revision No.
Temperatures Low: 51 ° F High: 69 ° F		Weather Mostly Sunny			

Comments

7 am - PK Contracting was on site to stripe the specialty markings throughout Wyoming this morning. D. Harris and D. Welborne are following this work activity. PK cleaned the stop bars, ADA hash marks and crossing hash marks with back pack blowers clearing any debris from the previously scarified HMA surfaces and striped them in poly white from Southfield SD WB to Spinoza. All work mentioned in this statement was confirmed completed and performed properly according to 2012 MDOT Spec sections 811.

All work mentioned in this statement was confirmed completed and performed properly according to 2012 MDOT Spec sections 811. I assisted and advised the Inspectors with any questions, corrections and deficiencies that were discovered and provided my additional quality control measures with several lay out issues I observed. i.e. incorrect angles, misalignments, inconsistent hash markings. All were corrected.

3 pm – All crews continued to work through this time of the day.

5:30 pm – The contractor began cleaning up and preparing to leave for the day.

Soil and Erosion Control:

None.

Traffic Control:

Arrow boards on the trucks

Project Visitors:

Materials:

Attachments:

Reviewed By: Carly Taylor Carly Taylor
Jan 12 2021 1:28 PM
(Signature)

(Date)