



City of Detroit

Inspector's Daily Report

11/28/2020 3:03 PM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 10/7/2020	Day of Week Wednesday	Seq. No. 1	Import Date 12/1/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Steve Bannasch - City of Detroit
Inspector's Initials-Name DW Damian Welborne				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By DW, Damian Welborne		Revised By		Revision Date	Revision No.
Temperatures Low: 55 ° F High: 73 ° F		Weather Rain			

Comments

Wyoming Avenue from McNichols Road to 8 Mile Road.

PK Contracting (PKC), Labor Foreman Ramiro Hernandez.

0800 Hrs – 1900 Hrs.

Along Wyoming Ave., PKC travelled with arrow boards and traffic cones and painted:

- 4-inch wide yellow colored divider cross hatch markers on Wyoming Ave. NS Pembroke St., SS Pembroke St. and NS 7 Mile Rd.

- 4-inch wide white colored parking markers and 4-inch and 12-inch wide white colored no parking markers at various locations from Thatcher St. to 8 Mile Rd.;

- White colored pedestrian cross walk markers and 18-inch stop bars at NS, SS & WS Wyoming Ave. at McNichols Rd.

See IDR written by D. Harris (WSP) for totals and postings.

Visitors:

- None approached, or sought after by, the writer.

Traffic:

- No incidents today.

Attachments:

- None.

Covid-19 check: 96.8°F



City of Detroit

Inspector's Daily Report

11/28/2020 3:03 PM

FieldManager 5.3c

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
P.K. Contracting, Inc.	Labor Foreman (Ramiro)	1	8.00	Arrow Board (truck mounted)	3	24.00
	Laborer	4	32.00	Compressor (truck mounted)	2	16.00
				Painting System, Endisys (tm)	1	8.00
				Steak Truck, Ford	2	16.00
				Steak Truck, GM	1	8.00

Reviewed By: Carly Taylor Carly Taylor
Jan 12 2021 1:30 PM
(Signature)

(Date)