



City of Detroit

Inspector's Daily Report

10/19/2020 8:24 PM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 10/12/2020	Day of Week Monday	Seq. No. 1	Import Date 10/30/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Steve Bannasch - City of Detroit
Inspector's Initials-Name DH Dwight Harris				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By DH, Dwight Harris		Revised By		Revision Date	Revision No.
Temperatures Low: 45 ° F High: 62 ° F		Weather Sunny			

Comments

At 8 am, Westside Concrete Co. begin saw cutting existing pavement for new ADA ramp installation on Carpenter st. between Dequindre and Conant. Saw cutting consisted of cutting full depth of existing pavement at the face of curb, curb, and sidewalk all needed to install new ADA ramps. Removal of all concrete and asphalt pavement to follow. Areas to be cut were determined by Inspectors to only allow needed areas to cut. Saw cutting operation continued thru out the day, special attention was given in regards to protecting water sprinklers, and all other private property. No removal was performed today, to begin on tomorrow as per Contractor. Job site safe and secure at the end of the day.

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
West Side Concrete Company	Labors	1	8.00	Pick up truck/ w Saw	1	8.00

Reviewed By: Carly Taylor Carly Taylor
Jan 12 2021 2:11 PM
(Signature)

(Date)