



City of Detroit

Inspector's Daily Report

11/28/2020 3:03 PM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 10/12/2020	Day of Week Monday	Seq. No. 1	Import Date 12/1/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Steve Bannasch - City of Detroit
Inspector's Initials-Name DW Damian Welborne				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By DW, Damian Welborne		Revised By		Revision Date	Revision No.
Temperatures Low: 54 ° F High: 73 ° F		Weather Overcast			

Comments

Carpenter Avenue from Dequinder Street to Conant Street.

West Side Concrete (WSC), Superintendent Lety Deleon.

0830 Hrs – 1600 Hrs.

Along Carpenter Ave., WSC set and travelled with channelizers, and saw cut HMA pavement at ADA gutters at SE corner of St. Aubin St., SE corner of St. Aubin St., SE corner of Fleming St., SE corner of Mitchel St., SE corner of McDougall St., SE corner of Cherest St., SE corner of Gallagher St., SE corner of Sobieski St., SE corner of Klinger St., NE corner of Moran St., NW corner of Moran St., NW corner of Klinger St., NW corner of Charest St., NE corner of Mitchel St. and NW corner of Mitchel St.

Postings:

- None.

Visitors:

- None approached, or sought after by, the writer.

Traffic:

- No incidents today.

Attachments:

- None.

Covid-19 check: 96.9°F

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
West Side Concrete Company	Operator	1	7.00	Concrete Saw, Magnum PS-6585	1	7.00
				Pick-Up, Chevy	1	7.00

Reviewed By: Carly Taylor Carly Taylor
Jan 12 2021 2:12 PM
(Signature)

(Date)

Contract: _PW-7018

IDR: 10/12/2020, DW, 1

Page 1 of 1