



City of Detroit

Inspector's Daily Report

11/25/2020 9:06 AM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 10/12/2020	Day of Week Monday	Seq. No. 1	Import Date 11/25/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Steve Bannasch - City of Detroit
Inspector's Initials-Name KS Kobi Smith				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By KS, Kobi Smith		Revised By		Revision Date	Revision No.
Temperatures Low: 53 ° F High: 73 ° F		Weather Partly Cloudy			

Comments

7 am—Westside Concrete mobilized to Carpenter St. working from I-75 EB saw cutting the areas laid out for ADA ramp replacements. The demo crew arrived at 10 am and began removing the dropped curbs and ADA Ramps which were laid out prior to today.

Noon – The contractor continued to remove concrete curbs and ADA ramps on Carpenter working EB. Please see D. Welborne and D. Harris' IDR's for additional information, manpower and equipment on this work performed today.

5 pm – The crews dispersed for the day after completing all task performed today.

I walked the site and added any ADA ramps to the replacement list which weren't visually out of spec or over 8.33% on the ramps and landings within 2% while utilizing 2 and 4 foot smart levels.

Soil and Erosion Control:

None.

Traffic Control:

Advance warning signs, traffic regulators w/signs and barricades on Carpenter st EB and WB between Dequindre and Conant.

Project Visitors:

Materials:

42" pull barricades, Advance warning signs

Attachments:

Reviewed By: Carly Taylor Carly Taylor
Jan 12 2021 2:26 PM
(Signature)

(Date)