



City of Detroit

Inspector's Daily Report

10/19/2020 8:24 PM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 10/13/2020	Day of Week Tuesday	Seq. No. 1	Import Date 10/30/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Steve Bannasch - City of Detroit
Inspector's Initials-Name DH Dwight Harris				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By DH, Dwight Harris		Revised By		Revision Date	Revision No.
Temperatures Low: 45 ° F High: 64 ° F		Weather Sunny			

Comments

Westside Concrete Co. began saw cutting and sidewalk removal operation on Carpenter between Dequindre and Conant. Curb and sidewalk was removed that were previously saw cutted. Special attention was given not to damage water sprinklers, and all other private property. All concrete removed was removed from site. Site visit by Jim Petronski P. E. advised that additional ADA ramps be provided as per City of Detroit new specifications. Ramps are to be installed at all intersections in all directions to connect existing paths. Contractor was instructed accordingly, areas that were previously removed were revisited to confirm compliance. To confirm accuracy in quantities the removals will be posted with replacement. Saw cutting continued thru out the day. Contractor to begin setting forms for new concrete placement on tomorrow. Job site secure and safe at end of the day.

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
West Side Concrete Company	Foreman	1	10.00	Backhoe	2	10.00
	Labors	4	10.00	Bobcat	1	10.00
	Operators	4	10.00	Dump truck	2	10.00
				Excavator	1	10.00
				Pick up truck/ w Saw	1	10.00

Reviewed By: Carly Taylor Carly Taylor
Jan 12 2021 2:27 PM
(Signature)

(Date)