



City of Detroit

Inspector's Daily Report

11/25/2020 8:33 AM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 10/13/2020	Day of Week Tuesday	Seq. No. 1	Import Date 11/25/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Steve Bannasch - City of Detroit
Inspector's Initials-Name KS Kobi Smith				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By KS, Kobi Smith		Revised By		Revision Date	Revision No.
Temperatures Low: 46 ° F High: 67 ° F		Weather Mostly Sunny			

Comments

7 am—Westside Concrete continued have activity on Carpenter St. working from I-75 EB saw cutting the areas laid out for ADA ramp replacements. The demo crew continued removing the dropped curbs and ADA Ramps which were laid out prior to today. The prep crew showed up this morning and began forming the service walks not completed prior too and the new ADA ramp/curb Lay outs and landings.

11 am – PK Contracting arrived at Southfield NB SD from Plymouth and striped the 4" white mainline, 4" yellow and 12" white stop bar at Schoolcraft. See postings.

Noon – The contractor continued to remove concrete curbs and ADA ramps on Carpenter working EB. Please see D. Welborne and D. Harris' IDR's for additional information, manpower and equipment on this work performed today.

5:30 pm – The crews began clean up and dispersed for the day after completing all task performed today.

Soil and Erosion Control:

None.

Traffic Control:

Advance warning signs, traffic regulators w/signs and barricades on Carpenter st EB and WB between Dequindre and Conant.

Project Visitors:

Materials:

4" Yellow Poly 671 lbs plastic/ 233 lbs beads

4" White Poly 1510 lbs plastic/ 545 lbs beads including the 12" stop bar material

Attachments:

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
P.K. Contracting, Inc.	Driver	1	4.00	Stake Truck w/arrow board	1	4.00
	Laborer/Paint Operator	2	4.00			
	Painter Operator	1	4.00	Striper (truck)	1	4.00

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
Pavt Mrkg, Polyurea, 12 inch, White	_81101110540		PW-7018	0000	485.000	Ft	12" white applied between Plymouth rd and Schoolcraft rd		

Contractor: P.K. Contracting, Inc.

Item Remarks: All materials were inspected and approved by KS.

Contract: _PW-7018

IDR: 10/13/2020, KS, 1

Page 1 of 2



City of Detroit

Inspector's Daily Report

11/25/2020 8:33 AM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
Pavt Mrkg, Sprayable Thermopl, 4 inch, White	_811015	0580	PW-7018	0000	2,532.000	Ft	4" white applied between Plymouth rd and Schoolcraft rd		
Contractor: Fort Wayne Contracting / Ajax Paving Industries, a joint ven									
Item Remarks: All materials were inspected and approved by KS.									
Pavt Mrkg, Glass Beads					545.00	Lbs			
Material Remarks: This quantity is including the usage for the 12" stop bar which will be posted today as well.									
Pavt Mrkg, Spray Thermoplastic, White					1,510.00	Lbs			
Material Remarks: This quantity is including the usage for the 12" stop bar which will be posted today as well.									
Pavt Mrkg, Sprayable Thermopl, 4 inch, Yellow	_811015	0590	PW-7018	0000	1,770.000	Ft	4" yellow applied between Plymouth rd and Schoolcraft rd		
Contractor: P.K. Contracting, Inc.									
Item Remarks: All materials were inspected and approved by KS.									
Pavt Mrkg, Glass Beads					233.00	Lbs			
Pavt Mrkg, Spray Thermoplastic, Yellow					671.00	Lbs			

Reviewed By: Carly Taylor Carly Taylor
Jan 12 2021 2:28 PM
(Signature)

(Date)