



City of Detroit

Inspector's Daily Report

10/19/2020 8:24 PM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 10/14/2020	Day of Week Wednesday	Seq. No. 1	Import Date 10/30/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Steve Bannasch - City of Detroit
Inspector's Initials-Name DH Dwight Harris				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By DH, Dwight Harris		Revised By		Revision Date	Revision No.
Temperatures Low: 45 ° F High: 65 ° F		Weather Sunny			

Comments

Westside Concrete Co. began at 7:30 am saw cutting and sidewalk removal operation on Carpenter between Dequindre and Conant. Curb and sidewalk was removed that were previously saw cutted. Special attention was given not to damage water sprinklers, and all other private property. All concrete removed was removed from site. Contractor also began rough grading and setting forms in excavated areas. Forms and grade were visually inspected and checked for proper depth, compaction, and proper slope for ramps and sidewalk. All areas met compliance and final grading and compaction was done. Concrete to be placed on tomorrow as per Contractor. Saw cutting continued thru out the day. All working areas were barricades with cones and caution tape. Removal pay items to be posted with placement. Job site secure and safe at end of the day.

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
West Side Concrete Company	Foreman	1	10.00	Backhoe	2	10.00
	Labors	6	10.00	Bobcat	1	10.00
	Operators	4	10.00	Dump truck	2	10.00
				Excavator	1	10.00
				Pick up truck/ w Saw	1	10.00
				Stake truck	2	10.00

Reviewed By: Carly Taylor Carly Taylor
Jan 12 2021 2:28 PM
(Signature)

(Date)