



City of Detroit

Inspector's Daily Report

11/28/2020 3:03 PM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 10/14/2020	Day of Week Wednesday	Seq. No. 1	Import Date 12/1/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Steve Bannasch - City of Detroit
Inspector's Initials-Name DW Damian Welborne				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By DW, Damian Welborne		Revised By		Revision Date	Revision No.
Temperatures Low: 45 ° F High: 64 ° F		Weather Overcast			

Comments

Carpenter Avenue from Dequinder Street to Conant Street.

West Side Concrete (WSC), Superintendent Lety Deleon.

0730 Hrs – 1700 Hrs.

Along Carpenter Ave., WSC set and travelled with channelizers, and saw cut HMA pavement at ADA gutters at various existing and added locations.

WSC also continued demolishing the existing and added location ADA ramps and adjacent flags of sidewalk at various locations.

- NOTE: At the beginning of the day, following instruction funnelled down from the City of Detroit through WSP, K. Smith (WSP), D. Harris (WSP) and the writer began adding new ADA ramps locations at many corners and along straight walks across from corners.

Postings:

- None.

Visitors:

- None approached, or sought after by, the writer.

Traffic:

- No incidents today.

Attachments:

- None.

Covid-19 check: 96.6°F



City of Detroit

Inspector's Daily Report

11/28/2020 3:03 PM

FieldManager 5.3c

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
West Side Concrete Company	Finisher	2	18.00	Backhoe, Case 580M	2	18.00
	Labor Foreman (Corando)	1	9.00	Concrete Saw, Magnum PS-6585	1	9.00
	Laborer	4	36.00	Dump Truck, Sterling 5 Yrd	2	18.00
	Operator	3	27.00	Excavator, Cat 305E2	1	9.00
	Superintndent (Lety)	1	9.00	Mini-Loader, Cat 262D, with Rammer 77E Breaker	1	9.00
				Pick-Up, Chevy	1	9.00
				Pick-Up, Ford	2	18.00
				Pick-Up, Licoln	1	9.00

Reviewed By: Carly Taylor Carly Taylor
Jan 12 2021 2:29 PM
(Signature)

(Date)