



City of Detroit

Inspector's Daily Report

10/19/2020 8:27 PM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 10/15/2020	Day of Week Thursday	Seq. No. 1	Import Date 10/30/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Steve Bannasch - City of Detroit
Inspector's Initials-Name DH Dwight Harris				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By DH, Dwight Harris		Revised By		Revision Date	Revision No.
Temperatures Low: 38 ° F High: 62 ° F		Weather Cloudy			

Comments

Westside Concrete Co. began at 7:30 am preparing to place new concrete sidewalks and ramps on Carpenter between Dequindre and Conant. All areas were reinspected and checked to verify proper depth, compaction and proper slope before concrete was placed. Concrete arrived on site at 8:00 am. All sidewalk ramps were constructed with detectable warning surface in accordance with the applicable provisions of Section 803 of the 2012 MDOT Standard and current Department of Public Works, Sidewalk Ramp and Detectable Warning Details R-28. The concrete sidewalk and ramp thickness were constructed according to the City of Detroit Thickness Amendment. All concrete was spray with MDOT approved curing compound. Contractor stamped concrete with a legible stamp bearing company name and the year of construction. Concrete testing was performed by Somat Engineering and Driesenga & Associates personnel, all concrete met approval.

Contractor continued curb and sidewalk removal thru out the day..Special attention was given not to damage water sprinklers, and all other private property. All concrete removed was removed from site. Site visit by Jim Petronski P. E. All new placed concrete and excavated areas were barricades with cones and caution tape. Job site secure and safe at end of the day.

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
West Side Concrete Company	Finishers	4	10.00	Backhoe	2	10.00
	Foreman	1	10.00	Bobcat	1	10.00
	Labors	5	10.00	Dump truck	2	10.00
	Operators	3	10.00	Excavator	1	10.00
				Pick up truck/ w Saw	1	10.00
				Stake truck	2	10.00



Inspector's Daily Report

10/19/2020 8:27 PM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Curb, Conc, Detail CD, Modified Contractor: West Side Concrete Company	_6037001	0360	PW-7018	0000	82.200	Ft	Various on Carpenter between Dequindre & Conant		
Item Remarks: Final Field Measure									
Concrete, Grade P1							3.04 Cyd		
Material Remarks: McCoig Materials									
Curing Compound, White							0.82 Gal		
Material Remarks: Final Field Verified									
_ Curb, Rem, Modified Contractor: West Side Concrete Company	_2047002	0040	PW-7018	0000	232.100	Ft	Various on Carpenter between Dequindre & Conant		
Item Remarks: Final Field Measure									
_ Detectable Warning Surface Tile, Modified	_8027001	0380	PW-7018	0000	55.000	Ft	Various on Carpenter between Dequindre & Conant		
Contractor: West Side Concrete Company									
Item Remarks: Final Field Measure									
Detectable Warning Surface							55.00 Ft		
Material Remarks: Westside Concrete Co.									
_ Sidewalk Ramp, ADA, Modified Contractor: West Side Concrete Company	_8027010	0390	PW-7018	0000	403.180	Sft	Various on Carpenter between Dequindre & Conant		
Item Remarks: Final Field Measure									
Concrete, Grade P1							5.00 Cyd		
Material Remarks: McCoig Materials									
Curing Compound, Clear							Gal		
Material Remarks: Westside Concrete Co.									
Curing Compound, White							1.16 Gal		
Material Remarks: Westside Concrete Co.									
Joint Filler, Fiber							9.70 Syd		
Material Remarks: Westside Concrete Co.									
_ Sidewalk, Conc, 4 inch, Modified Contractor: West Side Concrete Company	_8027011	0400	PW-7018	0000	1,152.100	Sft	Various on Carpenter between Dequindre & Conant		
Item Remarks: Final Field Measure									
Concrete, Grade P1							14.08 Cyd		
Curing Compound, White							23.04 Gal		
Joint Filler, Fiber							28.80 Syd		



City of Detroit

Inspector's Daily Report

10/19/2020 8:27 PM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
Sidewalk, Conc, 6 inch, Modified	_8027012	0410	PW-7018	0000	57.900	Sft	Various on Carpenter between Dequindre & Conant		
Contractor: West Side Concrete Company									
Item Remarks: Final Field Measure									
Concrete, Grade P1							1.07 Cyd		
Material Remarks: McCoig Materials									
Curing Compound, White							1.16 Gal		
Joint Filler, Fiber							0.88 Syd		
Curb Ramp Opening, Conc	_8030030	0420	PW-7018	0000	122.900	Ft	Various on Carpenter between Dequindre & Conant		
Contractor: West Side Concrete Company									
Item Remarks: Final Field Measure									
Concrete, Grade P1							4.83 Cyd		
Material Remarks: Final Field Inspected									
Curing Compound, White							1.20 Gal		
Joint Filler, Fiber							2.80 Syd		
Material Remarks: Final Filed Inspected									
Sidewalk, Rem	_2040050	0030	PW-7018	0000	191.280	Syd	Various on Carpenter between Dequindre & Conant		
Contractor: West Side Concrete Company									
Item Remarks: Final Field Measure									

Reviewed By: Carly Taylor Carly Taylor
 (Signature) Jan 12 2021 2:31 PM

 (Date)

Project

PW-7018

Computed by

D. Harris

Subject

SIDEWALK PLACEMENT

Checked by

Date

Carpenter - Dequindre to COMANT
St.

Act' -

8027010 Sdwk Ramp Mod.

- 403.18 SF. ✓

8027011 - Sdwk 4" Mod.

- 1152.1 SF. ✓

8027012 Sdwk. 6" Mod.

57.9 SF. ✓

8030030 - Curb Ramp Opening

122.9 LFT.

6037001 Curb CONC Detail CD
(3.04 cyds)

82.2 LF ✓

2047002 - Curb Removal

232.1 LFT.

2040055 - Sidewalk Removal

$$1721.53 \div 9 =$$

191.28 Syds ✓

8027001 - Detectable Warning
Surface Tile

55' LFT.

Job No - PW-7018 city of Detroit

4

[illegible]

Date: 10/15/2020

Flat Work

Location: Carpenter / CONANT - Deming Job No - PW-7018 city of Detroit

2

[illegible]