



City of Detroit

Inspector's Daily Report

11/28/2020 3:03 PM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 10/15/2020	Day of Week Thursday	Seq. No. 1	Import Date 12/1/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Steve Bannasch - City of Detroit
Inspector's Initials-Name DW Damian Welborne				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By DW, Damian Welborne		Revised By		Revision Date	Revision No.
Temperatures Low: 48 ° F High: 64 ° F		Weather Rain			

Comments

Carpenter Avenue from Dequinder Street to Conant Street.

West Side Concrete (WSC), Superintendent Lety Deleon.

0730 Hrs – 1730 Hrs.

Along Carpenter Ave., WSC set channelizers and demolished existing ADA ramps and adjacent flags of sidewalk and cut in new ADA ramps with the demolition of existing curbs and existing adjacent flags of sidewalk at the NE corner of Goddard, NE corner of Arlington, NE corner of Mackay, NW corner of Mackay, NE corner of Main, NW corner of Mitchell, NE corner of Mitchell, North across from East of McDougall, SW corner of Klinger, NW corner of Klinger, NW corner of Moran, SW corner of Moran, NE corner of Fleming, NE corner of Goddard, North across from East at St. Aubin, NW corner of Goddard and NE corner of Dequinder.

Also along Carpenter Ave. WSC cast concrete at SE corner of St. Aubin, SE corner of Fleming, SE corner of Charest, SW corner of Goddard, SW corner of St. Aubin, SE corner of Goddard, SE corner of Mitchell, SW corner of Mitchell, SE corner of McDougall, SE corner of Charest, lead access at 2332 Carpenter, SE corner of Gallagher, SE corner of Sobieski and the SE corner of Klinger.

Postings:

- See IDR written by D. Harris (WSP) for postings of the work performed this day.

Visitors:

- None approached, or sought after by, the writer.

Traffic:

- No incidents today.

Attachments:

- None.

Covid-19 check: 96.8°F



City of Detroit

Inspector's Daily Report

11/28/2020 3:03 PM

FieldManager 5.3c

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
West Side Concrete Company	Finisher	2	19.00	Backhoe, Case 580M	2	19.00
	Labor Foreman (Corando)	1	9.50	Dump Truck, Sterling 5 Yrd	2	19.00
	Laborer	7	66.50	Excavator, Cat 305E2	1	9.50
	Operator	3	28.50	Mini-Loader, Cat 262D, with Rammer 77E	1	9.50
	Superintndent (Lety)	1	9.50	Breaker		
				Pick-Up, Chevy	1	9.50
				Pick-Up, Ford	2	19.00
				Pick-Up, Licoln	1	9.50
				Steak Truck, Ford	2	19.00
				Tamper, MBW	1	9.50

Reviewed By: Carly Taylor Carly Taylor
Jan 12 2021 2:32 PM
(Signature)

(Date)